BOSTON PUBLIC LIBRARY
3 9999 06585 590 8
GOV DOC
M3/B16
RA
71/7



BOSTON
PUBLIC
LIBRARY

Government Documents Department

M3/B16
RA
71/7

I

PARK PLAZA

URBAN RENEWAL PROJECT

FINAL PROJECT REPORT

URBAN RENEWAL PLAN

BOSTON REDEVELOPMENT AUTHORITY

July 1971

BOSTON PUBLIC LIBRARY

Gen Desc
Plateau 5

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
URBAN RENEWAL PLAN

TABLE OF CONTENTS

		Page
A.	DESCRIPTION OF PROJECT	1
	1. Project Boundary Map	1
	2. Project Boundary Description	1
B.	PLAN OBJECTIVES	4
	1. Basic Objectives	4
	2. Planning Objectives	4
	3. Building Design Objectives	5
C.	PROPOSED RENEWAL ACTIONS	7
	1. Proposed Types of Renewal Actions	7
	2. Clearance and Redevelopment Activities	7
	3. Rehabilitation Activities	8
	4. Public Improvements	8
D.	PROPERTY TO BE ACQUIRED	9
	1. Identification	9
	2. Conditions for Stage II Acquisition	9
E.	INTERIM USE OF ACQUIRED PROPERTY	10

BOSTON PUBLIC LIBRARY

F. LAND USE AND BUILDING REQUIREMENTS 11

1. Land Use Plan 11
2. Land Use and Building Requirements 11
3. Land Use 16
4. Controls on Contiguous Parcels 16
5. Interpretation of This Section 16
6. Land Use and Building Requirements for Disposition Parcels 17

G. REHABILITATION 22

H. REDEVELOPER'S OBLIGATIONS 23

1. Applicability of This Section 23
2. Compliance with Plan 23
3. Design Review 24
4. General Obligations 24
5. Disposition by Redeveloper 26

I. ZONING CHANGES 27

J. RELATION OF PLAN TO LOCAL OBJECTIVES 28

1. Conformity with General Plan 28
2. Relationship to Definite Local Objectives 28

K. NONDISCRIMINATION PROVISIONS 30

L. RELOCATION 31

1. Extent of Relocation 31
2. Availability of Relocation Resources 31
3. Relocation Program 32

M. MODIFICATION AND TERMINATION 34

1. Plan Modification or Amendment 34
2. Termination 35

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
URBAN RENEWAL PLAN

A. DESCRIPTION OF PROJECT

1. Project Boundary Map

The Project Boundary is shown on Map No. 1, PROJECT BOUNDARY MAP.

2. Project Boundary Description

The Project Area is bounded and described as follows:

Beginning at the intersection of the southerly sideline of Beach Street and the easterly sideline of Knapp Street;

Thence running in a generally southerly direction along said easterly sideline of Knapp Street to a point, said point being the intersection of the centerline of Kneeland Street and the easterly sideline of Knapp Street extended thereto;

Thence turning and running in a generally westerly direction along the centerlines of Kneeland Street and Stuart Street to a point, said point being the intersection of the centerline of Stuart Street and the westerly sideline of Arlington Street;

Thence turning and running in a generally northerly direction along said westerly sideline of Arlington Street to a point, said point being the intersection of the westerly sideline of Arlington Street and the northerly sideline of Boylston Street;

Thence turning and running in a generally easterly direction along said northerly sideline of Boylston Street to a point, said point being the intersection of the northerly sideline of Boylston Street and the westerly sideline of Bumstead Court;

Thence turning and running in a generally southerly direction across Boylston Street along an extension of said westerly sideline of Bumstead Court to a point in the southerly sideline of Boylston Street;

Thence turning and running in a generally easterly direction along said southerly sideline of Boylston Street to a point, said point being the intersection of the easterly sideline of Washington Street and the southerly sideline of Boylston Street extended thereto;

Thence turning and running in a generally northerly direction along said easterly sideline of Washington Street to a point, said point being the intersection of the easterly sideline of Washington Street and the northerly sideline of Essex Street;

Thence turning and running in a generally easterly direction along said northerly sideline of Essex Street (past Harrison Avenue Extension) to a point, said point being the intersection of the northerly sideline of Essex Street and the easterly sideline of Harrison Avenue extended thereto;

Thence turning and running in a generally southerly direction along said easterly sideline of Harrison Avenue to a point, said point being the intersection of the easterly sideline of Harrison Avenue and the northerly property line of 19-25 Harrison Avenue extended thereto;

Thence turning and running in a generally westerly direction across Harrison Avenue along said extension of the northerly property line of 19-25 Harrison Avenue to a point in the westerly sideline of Harrison Avenue;

Thence turning and running in a generally southerly direction along said westerly sideline of Harrison Avenue to a point, said point being the intersection of the westerly sideline of Harrison Avenue and the northerly sideline of Beach Street;

Thence turning and running in a generally westerly direction along said northerly sideline of Beach Street to a point, said point being the intersection of the northerly sideline of Beach Street and the westerly property line of 27-39 Harrison Avenue;

BOSTON PUBLIC LIBRARY

Thence turning and running in a generally southerly direction across Beach Street along an extension of said westerly property line of 27-39 Harrison Avenue to a point in the southerly sideline of Beach Street;

Thence turning and running in a generally westerly direction along said southerly sideline of Beach Street to the point of beginning, said point being the intersection of the southerly sideline of Beach Street and the easterly sideline of Knapp Street;

Excluding, however, the structures at 19-25 Harrison Avenue and 27-39 Harrison Avenue.

As soon as construction begins on A-1, the Authority will immediately advertise for the redevelopment of Parcels D and E. Unless the Authority shall have selected a Developer for Parcels D and E within 3 years from the date of approval of this plan, Parcels D and E shall no longer be considered to be part of the Park Plaza Project Area.

BOSTON PUBLIC

B. PLAN OBJECTIVES

1. Basic Objectives

The basic objectives of the Park Plaza Urban Renewal Plan are:

a. To provide a new "intown" residential community in the heart of the city.

b. To provide a higher economic use to replace an existing underutilized area.

c. To eliminate blighted conditions.

d. To increase the tax revenue by a more intensive development of the area.

e. To prevent the haphazard redevelopment of this important sector of Boston which would occur through unplanned renewal based upon the present street layout and pattern of privately-owned parcels.

2. Planning Objectives

Planning objectives include the following:

BOSTON PUBLIC LIBRARY

a. To provide a lively mixture of mutually reinforcing uses with emphasis on residential and daytime plus evening activity.

b. To carefully integrate, as to scale and activity, the new development with the surrounding areas -- especially in the relationship of the buildings and uses along Boylston Street to the adjacent Boston Common and Public Garden.

c. To provide multilevel attractive and continuous pedestrian areas through the Project with maximum separation between vehicular and pedestrian movements and convenient interfacing with other transportation modes (transit, taxi, auto, pedestrian).

d. To eliminate excess and confusing roadways and replace them with an efficient, safe, and adequate new road system based on the overall proposed downtown traffic plan.

3. Building Design Objectives

The general design objectives are:

a. To create multi-use new structures, with the lower elements built close to the street lines so as to maintain the urban character.

BOSTON PUBLIC LIBRARY

b. To provide a series of high-rise structures spaced apart as a continuation of the "high spine" of Boston.

c. To build with materials whose color and scale relate well to the existing Boston architecture of Back Bay, Beacon Hill, and Bay Village.

d. To create a new and pleasant environment within the public and semipublic areas to maximize the use of such areas and add a new dimension to the downtown commercial and entertainment areas.

BOSTON PUBLIC LIBRARY

C. PROPOSED RENEWAL ACTIONS

1. Proposed Types of Renewal Actions

The proposed types of renewal actions within the Project Area will consist of clearance and redevelopment activity and provision of public improvements, rights-of-way, and utility adjustments.

2. Clearance and Redevelopment Activities

Clearance and redevelopment activities include:

a. The acquisition of real property;

b. The relocation of the occupants thereof;

c. The clearance of land and buildings;

d. The installation, construction, and reconstruction of improvements;

e. The disposition of land for uses in accordance with the land use and building requirements and other provisions of the Urban Renewal Plan; and

f. Design review and enforcement of provisions of Land Disposition Agreements.

BOSTON PUBLIC LIBRARY

3. Rehabilitation Activities

There are no rehabilitation activities contemplated within the Project Area.

4. Public Improvements

Public improvements may include, as necessary, the abandonment, provision, improvement, extension, construction, reconstruction, and installation of rights-of-way, streets, landscaped open spaces, new tree plantings, and public utilities, such as water, sewers, traffic and street lighting systems, and police and fire communications systems located in public rights-of-way, in order to carry out the objectives of the Urban Renewal Plan, substantially as described in the Project Improvements Report.

D. PROPERTY TO BE ACQUIRED

1. Identification

Properties to be acquired by the Boston Redevelopment Authority in Stage I (Disposition Parcels 1, 2, and 3), sometimes referred to in the aggregate as A, B, and C, of the Project Area are shown on Map No. 3, LAND ACQUISITION MAP, and identified on Map No. 5, OWNERSHIP DATA MAP.

2. Conditions for Stage II Acquisition

Prior to any action by the Authority toward acquiring properties within Stage II the Authority shall provide security to the satisfaction of the Mayor pursuant to Chapters 79 and 121B of the Massachusetts General Laws, as amended, shall submit to the City Council and the state for their approval plans for the design and financing of the proposed improvements within Stage II, which plans shall be in at least as much detail as those provided to the Council in respect to Stage I, and shall likewise comply with the Requirements of Chapter 79A of the Massachusetts General Laws, as amended.

BOSTON PUBLIC LIBRARY

E. INTERIM USE OF ACQUIRED PROPERTY

The Boston Redevelopment Authority may devote property acquired under the provisions of the Urban Renewal Plan to temporary use prior to the time such property is needed for development. Such uses may include, but are not limited to, project office facilities, relocation purposes, public transportation, or recreation, all in accordance with such standards, controls, and regulations as the Authority may deem appropriate.

However, it is the intention of the Authority to proceed on a schedule of acquisition, relocation, and demolition which is directly related to the timing for commencement of construction and thereby to minimize the amount of land which could be utilized for interim uses. Such interim uses may not be continued more than six months beyond the completion of all demolition on the site without the approval of the Director of the Boston Redevelopment Authority. No interim use of any acquired parcel for parking shall be made except for

(a) those parcels which at the time of adoption of the Plan are used for parking;

(b) areas needed to provide parking for construction activities.

F. LAND USE AND BUILDING REQUIREMENTS

1. Land Use Plan

The use of land in the Project Area shall be in accordance with the permitted uses as shown on Map No. 6, LAND DISPOSAL MAP.

2. Land Use and Building Requirements

a. General

(1) The use and development of land and improvements shall be in accordance with the requirements of this Section of the Plan.

(2) The Boston Redevelopment Authority may subdivide disposition parcels as appropriate. In the event of subdivision, the permitted uses will be applicable to subparcels and parking requirements will be divided as appropriate.

(3) The provisions of this Section shall apply to all disposition parcels unless specifically excepted.

(4) Use controls as set forth in this Section shall be interpreted to permit supporting and ancillary uses which in the opinion of the Authority are reasonably associated with the primary use.

BOSTON PUBLIC

b. Definitions

(1) Height

The vertical distance of the highest point of the roof, excluding penthouses and roof structures, above the mean grade of the sidewalk at the line of the street or streets on which the building abuts, or, in the case of a building not abutting on a street, above a given grade adjoining the building line, as more fully defined in the Zoning Code of the City of Boston as in effect on the date the Plan is approved by the Boston City Council.

(2) Floor Area Ratio (F.A.R.)

The ratio of the gross floor area above grade of a structure or group of structures to the total parcel area.

(3) Arcade

A substantial area of a building which is open to public access for right-of-way purposes.

(4) Pedestrian Easement

For the purpose of this Plan, "pedestrian easement" means the provision of public pedestrian access subject to reasonable regulations and security and does not mean the creation of a right-of-way in the technical sense.

c. Building Requirements and Restrictions

(1) Landscaping and Screening

All open areas must be suitably landscaped so as to provide a visually attractive environment.

(2) Off-Street Loading

NUMBER OF BAYS REQUIRED BY GROSS FLOOR AREA OF STRUCTURES

Gross Floor Area (in thousands of square feet)	Office and General Commercial		Retail and Wholesale	
	36'min.	25'min.	36'min.	25'min.
Under 15	0	0	0	0
15 to 50	1	0	1	0
50 - 100	1	0	1	1
100 - 250	1	1	2	0
250 - 400	2	0	2	1
400 - 550	2	1	2	2
550 - 700	2	2	3	1
700 - 850	3	1	3	2
850 - 1,000	3	2	3	3
1,000 - 1,150	3	3	4	2
1,150 - 1,300	4	2	4	3
over 1,300 *				

* one additional space of 25' minimum length has to be provided for every 150,000 square feet or fraction thereof, over 1,300,000; OR one space of 36' minimum length has to be provided for every 300,000 square feet over 1,300,000 PROVIDED that half of all spaces are 36' long or longer. Within this limitation 2 spaces 25 to 36 feet long are interchangeable with one space 36' or longer.

The above controls shall apply unless a developer or owner can demonstrate to the satisfaction of the Authority that the off-street loading needs of the property will be met adequately in other ways or that the lack of such loading facilities will not be detrimental to surrounding areas of the Project. Provision shall be made so that all movement of trucks for loading is accomplished within the site. Loading provisions that require a truck to back up into traffic to get in or out of a loading dock are expressly prohibited.

d. Other On-site Improvements

All improvements on the land, including buildings, landscaped areas, and parking areas, shall be properly maintained, by the then owner, in good repair and in clean, sanitary, and attractive condition. Sufficient and suitable refuse and garbage storage and disposal facilities, including structural enclosures where appropriate, shall be provided and properly maintained by the then owner. Open storage of materials, equipment, or merchandise shall not be permitted in any section of the Project Area.

e. Sign Control

Signs within the Project Area shall be restricted to an identification of the use of and goods available on the premises. All signs must be suitably integrated with the architectural design of the structure which they identify. No signs or advertising shall be placed on the exterior facade on or above the floor level of the third floor of any structure. No sign shall project above the roof of the structure on which it is mounted. The size, design, location, and number of signs, the placement or replacement of any sign, or any exceptions to the above controls shall be subject to the approval of the Authority and any other body charged at the time with the control of outdoor advertising.

BOSTON PUBLIC

f. Parking

All parking structures shall be designed so as to provide one entrance lane for each 300 parking spaces provided. Each entrance lane must have sufficient reservoir space to avoid vehicle back-up onto public streets. All parking shall be enclosed unless otherwise indicated in Item 6 of this Section.

g. Subway Facilities

Provision shall be made by the redeveloper for connections to subway facilities in accordance with the Land Disposal Map , and disposition parcels may be subject to easements and other rights as appropriate therewith.

h. Utilities

The placement or replacement of all private and public utilities shall be underground, and disposition parcels may be subject to easements and other rights as appropriate in accordance with this requirement.

i. Provisions for Handicapped Persons

All new buildings and facilities in the Project Area shall be so designed that persons in wheelchairs can enter, travel about, and leave the building in a convenient manner without obstruction.

3. Land Use

The Project Area shall generally be devoted to residential, hotel, office, parking and commercial uses. Specific uses for each parcel are set forth in Item 6 of this Section. In each case, and unless specifically otherwise provided, designation of a particular use includes all accessory and ancillary uses customarily or reasonably incident to the use specified or the use on an adjoining parcel.

BOSTON PUBLIC LIBRARY

4. Land Use and Building Requirements for Disposition Parcels

The specific parcels described in the controls below are shown by number on Map No. 6, LAND DISPOSAL MAP.

PARCEL 1

Permitted Uses

Commercial, Residential, Office, Entertainment, Open Space, and Cultural.

No parking permitted above the main pedestrian level.

Height

125' maximum for 80' depth from property line along Boylston Street and 155' maximum on remainder of site. (with exceptions as noted below).

a. A tower abutting Arlington Street of not more than 21,500 gross square feet per floor and a height of not more than 450' is permitted.

b. A tower within 300' of Charles Street of not more than 14,000 gross square feet per floor and a height of not more than 450' is permitted.

F.A.R.

13

Vehicular Access

None permitted (access to Parcel 1 for servicing or parking may be provided on Parcel 2).

Other Requirements

Utility easement from Boylston Street to Providence Street.

Pedestrian easement throughout Parcel parallel to Boylston Street with connections to the Arlington Street subway mezzanine and to the major pedestrian levels of Parcel 2.

Visual easement along Columbus Avenue above 3rd level of buildings within easement area.

PARCEL 2

Permitted Uses

Commercial, Residential, Office, Hotel, Entertainment, Open Space, Cultural, and Parking.

Height

Not more than 650'.

F.A.R.

15

Vehicular Access

From Church, Providence, and Charles Streets, but not within 40' of their intersection with Stuart Street; and from Stuart Street in the area between Church and Providence Streets.

Other Requirements

Pedestrian easements at major pedestrian levels through Parcel from Parcel 1 to Parcel 3 across Charles Street.

Development easements are provided above and below Charles Street for the connection of Parcel 2 to Parcel 3. A street easement is required for Providence Street Extension through Parcel 2.

PARCEL 3

Permitted Uses

Commercial, Residential, Office, Hotel, Entertainment, Open Space, Cultural, and Parking.

Height

125' maximum along Boylston Street frontage for a depth of 100'; 650' maximum for remainder of Parcel.

F.A.R.

15

Vehicular Access

From Stuart and Charles Streets, but not within 50' of their intersection.

Other Requirements

Pedestrian easement through Parcel 3 parallel to Boylston Street and connecting Parcel 2 to Parcel 4 at major pedestrian levels.

Visual easement at corner of Boylston and Charles Streets.

PARCEL 4

Permitted Uses

Commercial, Residential, Office, Hotel, Entertainment, Open Space, and Cultural.

No parking required.

Height

No major structure above 125' at the corner of Boylston and Tremont Streets; 650' maximum on remainder of site.

F.A.R.

15

(A bonus of up to 17 F.A.R. may be permitted if certain desired cultural facilities are provided in the development.)

Vehicular Access

From Washington and Stuart Streets, but not within 50' of any intersection.

Other Requirements

Pedestrian easements through Parcel 4 from Tremont Street to Washington Street and from the northeast and northwest corners to the center of Parcel 4.

Pedestrian connections to Boylston and Essex Subway Stations.

PARCEL 5

Permitted Uses

Commercial, Office, Residential, Hotel, Entertainment, and Parking.

Height

450' maximum.

F.A.R.

15

Vehicular Access

From Beach, Essex, and Knapp Streets and Harrison Avenue.

Other Requirements

Pedestrian easement at grade along existing Beach Street r.o.w. within Parcel 5.

Pedestrian connections to Essex Subway Station.

PARCEL A*

Permitted Uses

Commercial, Office, Residential, Entertainment, Cultural, Open Space, and Parking.

Height

650' maximum.

F.A.R.

15

---

*Parcels A and B are not within the area for public acquisition. These controls apply to any redevelopment of these sites whether assembled by abutters or other parties. If Parcel A or B is subdivided or redeveloped in stages, the controls apply to any

BOSTON PUBLIC

Vehicular Access

From Columbus Avenue and/or Providence Street.

Other Requirements

Pedestrian connections to the major pedestrian levels of Parcels 1 and 2.

PARCEL B*

Permitted Uses

Commercial, Residential, Office, Hotel, Entertainment, Cultural, and Open Space.

Height

125' maximum.

F.A.R.

10

Vehicular Access

Through Parcel 3 or, if that cannot be achieved, from Tremont Street.

Other Requirements

Pedestrian access to adjacent pedestrian levels and access to the Boylston Subway Station complex.

---

and all portions of the site. If the Colonial Theatre is to be demolished, a replacement facility of its kind must be provided in the new development or in a location acceptable to the Boston Redevelopment Authority.

G. REHABILITATION

All structures within the Project Area are to be demolished, with the exception of:

Statler Hilton Hotel

Statler Office Building

80 Boylston Street (Little Building)

100 Boylston Street (Colonial Building)

120 Boylston Street (Walker Building)

The present uses of these structures are in keeping with the Project Plan, and the buildings must be maintained in accordance with the Zoning and Building Codes of the City of Boston.

H. REDEVELOPER'S OBLIGATIONS

1. Applicability of this Section

The provisions of this Section shall apply to each parcel acquired upon its disposition and shall be implemented by appropriate covenants and provisions in disposition documents.

2. Compliance with Plan

Redevelopment of the land in the Project Area shall be made subject to the regulations and controls set forth in this Urban Renewal Plan. The purpose of such regulations and controls is to assure that the redevelopment of land within the Project Area will conform to the planning and design objectives of the Urban Renewal Plan. It is therefore the obligation of all redevelopers not only to comply with these regulations and controls but also to familiarize themselves with the overall Urban Renewal Plan and to prepare redevelopment proposals which conform to the Plan.

3. Design Review

All redevelopment and all improvement proposals will be subject to the standard Design Review process and approval by the Boston Redevelopment Authority prior to land disposition and/or prior to the commencement of construction.

In addition to assuring compliance with the specific controls set forth in this Plan and more specifically set forth in disposition documents, the Authority will establish design review procedures and will evaluate the quality and appropriateness of redevelopment proposals with reference to the design objectives and requirements set forth in this Plan and in the disposition documents.

4. General Obligations

The Authority shall obligate redevelopers and purchasers of land in the Project Area, and their successors and assigns, by covenants and conditions running with the land or other appropriate means providing for reasonable action in the event of default or noncompliance by such redevelopers and purchasers:

a. To devote, develop, or otherwise use such land only for the purpose and in the manner stated in the Plan;

BOSTON PUBLIC LIBRARY

b. To comply with such terms and conditions relating to the use and maintenance of such land and improvements thereon as in the opinion of the Authority are necessary to carry out the purpose and objectives of the Plan and of the relevant provisions of the Massachusetts General Laws;

c. To commence, execute, and complete construction and improvements in accordance with reasonable time schedules as determined, agreed on, and established by the Authority;

d. To give preference in the selection of tenants for commercial space built in the Project Area to persons who are displaced from such area or from other areas on account of action taken pursuant to Urban Renewal Plans and who desire to rent such commercial space and will be able to pay rents or prices equal to rents or prices charged other tenants for similar or comparable space built as a part of the same redevelopment.

e. To devote 1% of construction cost to beautify the Boston Common and the Public Garden and to works of art in accordance with policies established by the Authority.

5. Disposition by Redeveloper

The redeveloper shall not dispose of all or part of his interest in a disposition parcel within the Project Area without the written consent of the Boston Redevelopment Authority until the full completion by the redeveloper of all improvements required by and in conformity with the terms and conditions both of the Urban Renewal Plan and of the Land Disposition Agreement entered into between the redeveloper and the Authority. The Boston Redevelopment Authority may in granting such consent impose conditions that will, among other things, prevent speculation, protect the interest of the Boston Redevelopment Authority and the City of Boston, and effect compliance with and achieve the objectives of Chapter 121B and, where applicable, Chapter 121A of the Massachusetts General Laws, and amendments thereto.

I. ZONING CHANGES

The present zoning is primarily B-10, with a portion adjacent to Stuart and Kneeland Streets zoned as B-8.

The Plan proposes that all of the Project Area be zoned B-10 and that the necessary changes from B-8 to B-10 be made in phase after each portion of the present B-8 district is acquired.

BOSTON PUBLIC LIBRARY

J. RELATION OF PLAN TO LOCAL OBJECTIVES

1. Conformity with General Plan

The Urban Renewal Plan is in conformity with the General Plan 1965/1975 for the City of Boston and the Regional Core, as adopted by the Boston Redevelopment Authority in March 1965. The Urban Renewal Plan also conforms to the General Neighborhood Renewal Plan for Downtown, as adopted by the Authority in March 1967, and the Central Business District Plan approved in June 1967.

2. Relationship to Definite Local Objectives

a. Land Use

The development as proposed will provide a new intown community of more than 2,000 dwelling units. These apartments will help to reinforce the present downtown neighborhoods such as Bay Village, Chinatown, Back Bay, and Beacon Hill. The hotel, office, and retail activities will fill in the commercial gap between Downtown and Back Bay, adding new economic life for the entire core area. Also, provision of high quality, modern cultural and entertainment facilities will upgrade the evening and convention centers and extend the use of this portion of Downtown into a sixteen-hour day.

b. The clarification of the street pattern and the separation between the major flows of pedestrian and vehicular traffic, plus the development of off-street servicing areas, will greatly improve the quality as well as the safety of the Project Area.

c. Improvement of Public Utilities

The Urban Renewal Plan includes the provision for the relocation, abandonment, or replacement of all existing public utilities where necessitated by the development proposals. Such relocation or replacement shall be done in conformity with local standards.

d. Recreational and Community Facilities

A primary feature of the Plan is the generous amount of space allocated to public pedestrian areas. These areas will include all-weather multilevel shop-lined arcades connecting the areas outside the Project, as well as the subway stations with the major elements of the new development. Attractive urban plazas bordered by active pedestrian-oriented uses will also be provided in various portions of the Project Area.

BOSTON PUBLIC LIBRARY

K. NONDISCRIMINATION PROVISIONS

All property and all transactions affecting or respecting the installation, construction, reconstruction, maintenance, rehabilitation, use, development, sale, conveyance, leasing, management, or occupancy of real property within the Project Area shall be subject to the applicable provisions of Chapter 151B of the Massachusetts General Laws, and amendments thereto, and to all other applicable federal, state, and local laws prohibiting discrimination or segregation by reason of race, color, sex, religion, or national origin.

L. RELOCATION

1. Extent of Relocation

a. Family Relocation

There are approximately 282 persons located within the Project Area. A total of 33 persons representing a maximum of 29 households reside in the Stage I area (Parcels 1, 2 and 3). Most of the residents in the Stage I area appear to be single individuals; there appear to be four married couples. Approximately one-third of these residents have lived in their present unit for less than eighteen months. The median age of these individuals is twenty-seven years. All but eight residents appear to be employed with four of the remaining eight listed as students. The occupations range from professional to unskilled.

b. Business Relocation

Approximately 440 businesses are located within the Project Area, of which 255 are in Stage I -- Parcels 1, 2 and 3. The major categories of business use are: first floor, retail; upper floor, office and some commercial.

2. Availability of Relocation Resources.

a. Family Relocation

A detailed survey will be conducted shortly to determine household size and income, together with the area preferences

BOSTON PUBLIC LIBRARY

of those to be displaced in the Stage I area. It is expected that some may be interested in the new housing being constructed in the adjacent South Cove Urban Renewal Project Area (Mass Pike Towers and Tai Tung). Family Relocation staff will work with each household in accordance with their particular preferences when relocation becomes necessary.

b. Business Relocation

A recent real estate market survey shows 1,102,864 square feet of vacant office space in the Government Center, Financial, Midtown and Back Bay districts. In addition to the existing space, it is estimated that new construction in the South Cove, Waterfront, Fenway and Downtown areas will generate approximately 1,000,000 square feet of new retail space in the next three to four years. Further, it is expected that the Stage I area of the Park Plaza Project will produce 500,000 square feet of retail space as well as 1,000,000 square feet of new office space.

3. Relocation Program

a. Relocation Services - Family

The Authority will carry out a relocation program through its trained family relocation staff. This will involve surveying each resident to determine his or her housing and area preferences as well as to determine whether any social service or other types of assistance may be needed. Trained rehousing staff will be assigned to make appropriate housing referrals as needed.

b. Relocation Services - Business

The Business Relocation Program will be conducted by experienced specialists of the Business Relocation Section. This will

BOSTON PUBLIC LIBRARY

include interviewing all businesses to be relocated in order to determine the needs of each business, as well as collecting and making available information regarding suitable relocation space. The staff will also assist each business in every reasonable way in order to effect a successful relocation. Relocation of the businesses will be carried out in an orderly manner through careful staging and close cooperation between the redeveloper and the Business Relocation Section of the Authority. In this manner, it is hoped to minimize the difficulties of relocating the businesses and, further, to prevent undue hardship to the individual business organizations.

4. Relocation Payments

a. Family

The Authority's policy is to make payments in accordance with the highest federal payments available to residents being relocated in urban renewal projects which are in effect at the time of relocation, but in no case will such payments be less than the federal relocation payments to residents in effect on the date the plan is approved by the City Council.

b. Business

The Authority's policy is to make payments for such items as moving expenses and loss of property in accordance with the highest federal payments available to businesses being relocated in urban renewal projects which are in effect at the time of relocation, but in no case will such payments be less than the federal

relocation payments to businesses in effect on the date the plan is approved by the City Council. These benefits will insure that uniform, fair and equitable treatment is afforded to businesses being displaced as a result of the Park Plaza Project.

c. In the event the total costs of relocation, as required by existing federal regulations, exceed those costs which would have prevailed at the time the Authority originally invited bid proposals, the additional costs shall be borne equally by Urban and the City.

M. MODIFICATION AND TERMINATION

1. Plan Modification or Amendment

This Plan may be adjusted in minor ways from time to time by the Authority, but no substantial change may be made herein without the same state and local approval which would then be required upon submission of a new plan; provided, that any change which increases any prescribed floor area ratio or height limit or which alters the uses prescribed for any parcel shall be deemed to be substantial.

2. Termination

The provisions and requirements established in this Urban Renewal Plan shall be maintained in effect for a period of forty (40) years from the date of the original approval of the Urban Renewal Plan by the City Council and the Mayor of the City of Boston, except for Section K, which shall remain in effect for one hundred (100) years from said date.

It is the specific intent of the City Council that each of the approvals given by the City Council in its final vote adopting this Plan is conditioned on acceptance by the Authority of all of the changes voted by the City Council, whether in approving or amending the report of the Committee on Urban Development. If any of such changes are not effected by the Authority or Developer, all approvals herein given are specifically nullified and invalidated. Should the Authority find any changes unacceptable, it must resubmit the Plan for City Council approval with written notice of such part or parts as are found unacceptable and such changes as are recommended for City Council action.

Government Documents Department

4
M3/B16
RA
71/7

PARK PLAZA

URBAN RENEWAL PROJECT

FINAL PROJECT REPORT

SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT

BOSTON REDEVELOPMENT AUTHORITY

July 1971

BOSTON PUBLIC LIBRARY

Government Documents Department

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION
PROJECT IMPROVEMENTS REPORT

TABLE OF CONTENTS

	Page
GENERAL	1
Summary of Costs	5
DEMOLITION AND SITE CLEARANCE	6
Exhibit A -- Total Cost	7
Exhibit B -- Costs by Parcels	8
STREET ADJUSTMENTS	9
Exhibit A -- Total Costs by Streets	12
Exhibit B -- Breakdown of Costs by Streets	13
Exhibit C -- Street Unit Costs	23
PARKS AND PUBLIC AREAS	29
Exhibit A -- Total Costs by Areas	30
Exhibit B -- Breakdown of Costs by Areas	31
Exhibit C -- Unit Costs	33
STREET AND PARK LIGHTING	35
Exhibit A -- Total Costs by Street or Area	37
Exhibit B -- Breakdown of Costs	38
Exhibit C -- Unit Costs	48
HIGH SERVICE WATER	50
Exhibit A -- Total Costs by Streets	51
Exhibit B -- Breakdown of Costs by Streets	52
Exhibit C -- Unit Costs	56

BOSTON PUBLIC LIBRARY

LOW SERVICE WATER 57
Exhibit A -- Total Costs by Streets 58
Exhibit B -- Breakdown of Costs by Streets 59
Exhibit C -- Unit Costs 62

HIGH PRESSURE FIRE SYSTEMS 65
Exhibit A -- Total Costs by Streets 66
Exhibit B -- Breakdown of Costs by Streets 67
Exhibit C -- Unit Costs 72

SURFACE DRAINAGE AND SANITARY SYSTEMS 74
Exhibit A -- Total Costs by Streets 76
Exhibit B-1 -- Surface Drainage Breakdown of Costs by Streets 78
Exhibit B-2 -- Sanitary Systems Breakdown of Costs by Streets 84
Exhibit C-1 -- Surface Drainage Unit Costs 88
Exhibit C-2 -- Sanitary Systems Unit Costs 94

POLICE SIGNAL SYSTEMS AND FIRE ALARM SYSTEMS 97
Exhibit A -- Total Costs by Streets 100
Exhibit B -- Breakdown of Costs by Streets 101
Exhibit C -- Unit Costs 108

TRAFFIC CONTROL SYSTEMS 111
Exhibit A -- Total Costs by Streets 113
Exhibit B -- Breakdown of Costs by Streets 114

STREET, TRAFFIC AND DIRECTIONAL SIGNS 121
Exhibit A -- Total Costs by Streets 122

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: GENERAL

The Park Plaza Urban Renewal Project is a 35-acre area which is situated between the Back Bay retail and insurance centers to the west and the Chinese Community to the east and between the Public Garden and Boston Common and the department store district of downtown Boston to the north and the South Cove residential, theatre, and medical center district on the south.

Major transportation facilities service the Project Area. There are three subway stations on two lines within the Project, and the Area has convenient vehicular accessibility from the Massachusetts Turnpike, the Fitzgerald Expressway, Storrow Drive, and the primary downtown streets.

The renewal proposed for the Area is designed to retain and intensify many of the activities found at present and to introduce high-rise residential and provide additional hotel and office space, with ancillary parking facilities.

The proposed street adjustments are designed to meet Project requirements for more orderly flow of traffic to, from, and through the Area.

BOSTON PUBLIC LIBRARY

The proposed utility adjustments are compatible with the existing and proposed streets in the Area and are arranged to maintain continuity with the respective systems on the adjacent areas.

The unit costs provided in this report have been derived from comparison with similar current construction work within the region and reflect certain existing conditions in the Project Area. Many of the improvements proposed will occur in narrow congested streets or in streets with dense vehicular traffic. This will result in disruption to construction operations and limit the areas available for continuous work. In addition, the existing streets and utilities have been in place for many years, with some new work added in scattered areas. Construction operations under such conditions will be more expensive, because of irregular and congested utility arrangements and the additional protection required for existing facilities immediately adjacent thereto.

In all the following estimates 10 percent has been allowed for contingencies, 20 percent for the anticipated unit cost increase from present-day unit costs until construction completion, and 16 percent for engineering, for a total of 46 percent.

The initial engineering studies and drawings are in a preliminary stage of development. There are a number of indeterminate factors which could materially increase the costs of Project improvements, especially in sections of the Project where facilities are old and congested. Such cost increases may result from (1) additional requirements to maintain

the system integrity during the construction of various improvements, (2) variation in unconfirmed subsurface locations and conditions of utilities, and (3) unknown factors coincidental to the design and construction of this class of work. Therefore, because of the nature and location of the contemplated improvements, a contingency factor of 10 percent was used.

The Engineering News Record Construction Index has risen from approximately 880 for January 1, 1963, to 1445 for December 1, 1970. This is a total increase of 64 percent for the eight-year period for an average of 8 percent per year. It should be noted that the Construction Cost Index for Boston, Mass., has averaged only 7.2 percent per year from December, 1963, to December, 1970.

Assuming that the major portion of the Project improvements contemplated will occur three years from the present and that the present cost increase rate will continue, the unit cost increase will be 21.5 percent to 24 percent. It does not seem likely that construction costs will increase at a slower rate in the near future, although Project improvements may be installed somewhat earlier; consequently an anticipated unit cost increase of 20 percent has been used.

Engineering cost percentages of total cost of construction used to determine the engineering cost of these Project improvements have been estimated as follows:

BOSTON PUBLIC LIBRARY

(1)	Public Agency Plans (Public Improvement Commission Plans and Land Court Plans),	2 percent
(2)	Delivery Parcel Plans	1 percent
(3)	Construction Plans and Documents	6 percent
(4)	Special Studies (Borings, etc.),	2 percent
(5)	Survey for Line and Grade during Construction	1 percent
(6)	Field Engineering and Inspection	4 percent

The total of 16 percent of the total cost of construction has been used to determine the total cost of the engineering for the Project.

Following is a summary of costs for the various Project improvements.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: SUMMARY OF COSTS

	Cost Charged to Project	% Contingencies, Unit Cost Incr., Engineering	Total Cost
Demolition and Site Clearance	$2,637,500	15	$3,033,000
Street Adjustments	633,610	46	925,100
Parks and Public Areas	47,500	46	69,400
Street and Park Lighting	218,200	46	318,600
High Service Water System	143,140	46	209,000
Low Service Water System	167,805	46	245,000
High Pressure Fire System	220,420	46	321,800
Surface Drainage System	385,900	46	563,400
Sanitary Drainage System and Interceptor	354,410	46	517,400
Police Signal System) Fire Alarm System)	86,200	46	125,900
Traffic Control System	57,140	46	83,400
Street, Traffic and Directional Signs	18,000	46	26,300
GRAND TOTAL	$4,969,825		$6,438,300

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: DEMOLITION AND SITE CLEARANCE

The following is an explanation of the scope and standards applicable to demolition and site clearance activities.

Site clearance shall include the complete and satisfactory demolition and removal of the buildings and all contents therein. Basements shall be completely cleaned of all unsuitable materials, debris, and all partition walls and supports for the appurtenances to the building.

Foundation wall and supporting columns shall be removed four feet below existing ground where basements are under new or widened streets.

Solid fill, consisting of noncombustible materials, such as brick, stone, and plaster (but not wood lath) shall be used to fill the basement are and shall be placed, rolled, and tamped to within six inches of existing ground. All other materials not used for fill shall be removed from the site and disposed by the contractor.

A minimum of six inches of sanitary fill shall be used to bring the basement areas to existing ground elevation. Final fill shall be rough graded.

Where basement areas are under new or widened streets, the contractor shall fill the last four feet with approved bank run gravel.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: DEMOLITION AND SITE CLEARANCE
Exhibit A -- Total Cost

	TOTAL COST	CHARGE TO PROJECT %	Amount
Demolition of Buildings	$2,637,500	100	$2,637,500
TOTAL	$2,637,500		$2,637,500
Contingencies, Unit Cost Increase, Engineering - 15%	395,500		395,500
GRAND TOTAL	$3,033,000		$3,033,000

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: DEMOLITION AND SITE CLEARANCE
Exhibit B -- Cost by Parcels

Parcel	Boundary Streets or Lines	Cost
1	Boylston, Park Sq., Providence, Arlington	$ 262,600
2a	Columbus, Eliot, Broadway, Stuart, Church	512,800
2b	Park Sq., Boylston, Carver, Eliot, Stuart, Broadway	134,500
3	Boylston, Boylston Place, Allen's Alley, Tremont, Stuart, Carver	607,000
4	Boylston, Washington, Stuart, Tremont	768,300
5	Essex, Harrison, Northerly and Westerly Property Lines of 19-25 Harrison, Northerly and Westerly Property Lines of 27-39 Harrison, Beach, Knapp, Kneeland, Washington	352,300
	TOTAL	$2,637,500
Contingencies, Unit Cost Increase, Engineering 15%		395,500
		$3,033,000

USE $3,033,000

BOSTON

PROJECT IMPROVEMENTS REPORT: STREET ADJUSTMENTS

The proposed street rehabilitation and modification program includes the following:

(1) Abandonment of some existing streets to form new parcels for the development proposed.

(2) Reconstruction and widening of existing streets compatible with proposed land use and traffic flow changes in the area.

(3) Construction of new streets to provide improved traffic flow.

(4) Reconstruction of existing street surfaces where extensive utility changes are required.

(5) Resurfacing of existing streets to improve the substandard condition of the wearing surface.

A visual survey was made of all streets and appurtenances in the Project Area. Information on right-of-way, pavement, sidewalk widths, and other matters was obtained from personnel, drawings, and records of the City of Boston Public Works Department, Highway Division. This information, in conjunction with the proposed renewal and traffic changes in the Project, was used as a basis for street improvements

BOSTON PUBLIC

specified in Exhibit "B". All changes are in compliance with standards used by the City of Boston Public Works Department and/or accepted highway standards pertinent to the specific street rating. No vertical or horizontal sight distance deficiencies exist in the present street alignments. The topography of the Project Area is such that modifications to or new alignments for proposed streets will require no major grading to incorporate acceptable vertical and horizontal sight distances.

Traffic flow is highly congested throughout the Project Area. Frequently traffic is nearly at a standstill at many locations and on a number of occasions has been virtually halted in the Project Area. To alleviate and remedy this situation, major revisions are contemplated in the traffic flow and street pattern. In the proposed plan traffic arteries will be established as described below:

EAST -- WEST ARTERIES

Stuart--Kneeland and Providence--Providence Extension Route

From Arlington Street to Providence Street Extension, Stuart Street will be one-directional eastbound, while Providence Street--Providence Street Extension will provide for the westbound traffic. From Providence Street Extension, Stuart--Kneeland will be two-directional, with connections to the J.F. Fitzgerald Expressway and the Massachusetts Turnpike.

Boylston--Essex Route

The traffic pattern on the Boylston--Essex Route will remain as it is at present. From Arlington Street to Charles Street and from Tremont Street to Washington Street, Boylston Street will be one-

BOSTON PUBLIC LIBRARY

directional eastbound while from Charles Street to Tremont Street it will be two-directional. Essex Street from Washington Street to Harrison Avenue will be one-directional eastbound. (Under the Central Business District Boylston--Essex Miniproject, Mass. R-156, Boylston Street at Washington will be realigned to meet the intersection at Essex Street.)

NORTH--SOUTH ARTERIES

Arlington Street

Traffic flow will remain southbound as it is at present, with connecting links from Storrow Drive and to the Massachusetts Turnpike.

New Charles Street

Traffic flow will be northbound through the Project Area.

Tremont Street

Traffic flow will remain southbound through the Project Area, as it is at present.

Washington Street

Between Boylston Street and Stuart-Kneeland, Washington Street traffic flow will be two-directional.

Harrison Avenue

Traffic flow will remain southbound as it is at present.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET ADJUSTMENTS
Exhibit A -- Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT Amount
Arlington	$54,280	100	$54,280
Beach	4,720	100	4,720
Boylston	144,730	100	144,730
Church	12,080	100	12,080
Columbus Avenue	20,160	100	20,160
Essex	8,610	100	8,610
Harrison Avenue	2,560	100	2,560
Knapp	14,920	100	14,920
Kneeland	35,600	50	17,800
New Charles	53,540	100	53,540
Providence	47,590	100	47,590
Providence Extension	44,440	100	44,440
Stuart	277,500	50	138,750
Tremont	18,940	100	18,940
Washington	50,490	100	50,490
TOTAL	$790,160		$633,610
Contingencies, Unit Cost Increase, Engineering - 46%	363,470		291,490
GRAND TOTAL	$1,153,630		$925,100

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET ADJUSTMENTS
Exhibit B -- Breakdown of Costs by Streets

ARLINGTON STREET

FROM Boylston TO Stuart

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (Rebuild 12-4½-2½ section)	SY	3,000	$11.00	$33,000
Granite Curb (Remove and Reset)	LF	450	3.50	1,575
Granite Curb, Type VA-4, Straight	LF	490	7.00	3,430
Granite Curb, Type VA-4, Curved	LF	50	11.50	575
Concrete Sidewalk, New	SY	1,150	13.65	15,698
				$54,278
Contingencies, Unit Cost Increase, Engineering - 46%				24,968
				$79,246

USE $79,250

BEACH STREET

TREATMENT: RESURFACE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (Resurface $1\frac{1}{2}$" Section)	SY	550	$2.15	$1,183
Granite Curb (Reset Line and Grade)	LF	260	3.10	806
Concrete Sidewalk, Rebuilt	SY	200	13.65	2,730
				$4,719
Contingencies, Unit Cost Increase, Engineering - 46%				2,170
				$6,889

USE $6,900

BOYLSTON STREET

FROM Arlington TO 130' East of New Charles

TREATMENT: REBUILD (Southern Half)

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-$4\frac{1}{2}$-$2\frac{1}{2}$ Section) Rebuild	SY	5,600	$11.00	$61,600
Granite Curb, Type VA-4, Straight	LF	920	7.00	6,440
Granite Curb, Type VA-4, Curved	LF	40	11.50	460
Concrete Sidewalk, Rebuilt	SY	1,530	13.65	20,885
				$89,385
Contingencies, Unit Cost Increase, Engineering - 46%				41,117
				$130,502

USE $130,500

BOYLSTON STREET

FROM 130' East of New Charles TO Tremont

TREATMENT: RESURFACE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement ($1\frac{1}{2}$" Section) Resurface	SY	2,933	$2.15	$6,306
Granite Curb (Reset Line and Grade)	LF	1,170	3.10	3,627
Concrete Sidewalk, Rebuilt	SY	1,600	13.65	21,840
				$31,773
Contingencies, Unit Cost Increase, Engineering - 46%				14,616
				$46,389

USE $46,500

BOYLSTON STREET

FROM Tremont TO Bumstead Court

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-$4\frac{1}{2}$-$2\frac{1}{2}$" Section)	SY	1,417	$11.00	$15,587
Granite Curb (Removed and Reset)	LF	550	3.50	1,925
Concrete Sidewalk, Rebuilt	SY	444	13.65	6,061
				$23,573
Contingencies, Unit Cost Increase, Engineering - 46%				10,844
				$34,417

USE $34,500

CHURCH STREET

FROM Columbus TO Stuart

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12"-3"-2½" Section) Rebuild	SY	467	$10.00	$ 4,670
Granite Curb, Type VA-4, Straight	LF	120	7.00	840
Granite Curb, Type VA-4, Curved	LF	90	11.50	1,035
Concrete Sidewalk, Rebuilt	SY	405	13.65	5,528
				$12,073
Contingencies, Unit Cost Increase, Engineering - 46%				5,554
				$17,627

USE $17,650

COLUMBUS AVENUE

FROM Stuart TO Church

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-3-2½" Section) Rebuild	SY	700	$10.00	$7,000
Granite Curb, Type VA-4, Straight	LF	190	7.00	1,330
Granite Curb, Type VA-4, Curved	LF	200	11.50	2,300
Concrete Sidewalk, Rebuilt	SY	698	13.65	9,528
				$20,158
Contingencies, Unit Cost Increase, Engineering - 46%				9,273
				$29,431

USE $29,500

ESSEX STREET

FROM Washington TO Harrison

TREATMENT: RESURFACE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement ($1\frac{1}{2}$" Section) Resurface	SY	1,233	$2.15	$2,651
Granite Curb (Reset Line and Grade)	LF	280	3.10	868
Concrete Sidewalk, Rebuilt	SY	373	13.65	5,091
				$8,610
Contingencies, Unit Cost Increase, Engineering - 46%				3,960
				$12,570

USE $12.600

BOSTON PUBLIC LIBRARY

HARRISON AVENUE

FROM Essex TO Kneeland

TREATMENT: REBUILD (Sidewalk Only)

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Granite Curb (Reset Line and Grade)	LF	120	$3.10	$ 372
Concrete Sidewalk, Rebuilt	SY	160	13.65	2,184
				$2,556
Contingencies, Unit Cost Increase, Engineering - 46%				1,176
				$3,732

USE $3,750

KNAPP STREET

FROM Beach TO Kneeland

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (10"-3"-2½") Rebuild	SY	555	$10.00	$5,550
Granite Curb, Type VA-4, Straight	LF	350	7.00	2,450
Granite Curb, Type VA-4, Curved	LF	140	11.50	1,610
Concrete Sidewalk, Rebuilt	SY	389	13.65	5,310
				$14,920
Contingencies, Unit Cost Increase, Engineering - 46%				6,863
				$21,783

USE $21,800

KENTLAND STREET

FROM Washington TO Knapp

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12"-4½-2½" Section) Rebuild	SY	1,940	$11.00	$21,340
Granite Curb, Type VA-4, Straight	LF	690	7.00	4,830
Granite Curb, Type VA-4, Curved	LF	80	11.50	920
Concrete Sidewalk, New	SY	300	12.60	3,780
Concrete Sidewalk, Rebuilt	SY	317	13.65	4,327
Median Strip, Asphalt	SY	80	5.00	400
				$35,597
Contingencies, Unit Cost Increase, Engineering - 46%				16,375
				$51,972

USE $52,000

NEW CHARLES STREET

FROM Boylston TO Stuart

TREATMENT: NEW

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12"-4½-2½" Section) New	SY	3,220	$10.00	$32,200
Granite Curb, Type VA-4, Straight	LF	760	7.00	5,320
Granite Curb, Type VA-4, Curved	LF	260	11.50	2,990
Concrete Sidewalk, New	SY	1,034	12.60	13,028
				$53,538
Contingencies, Unit Cost Increase, Engineering - 46%				24,627
				$78,165

USE $78,000

BOSTON PUBLIC

PROVIDENCE STREET

FROM Arlington TO Providence Street Extension

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12"-4½"-2½" Section) Rebuild	SY	2,298	$10.00	$22,980
Granite Curb, Type VA-4, Straight	LF	760	7.00	5,320
Granite Curb, Type VA-4, Curved	LF	170	11.50	1,955
Concrete Sidewalk, New	SY	394	12.60	4,964
Concrete Sidewalk, Rebuild	SY	906	13.65	12,367
				$47,586
Contingencies, Unit Cost Increase, Engineering - 46%				21,890
				$69,476

USE $69,500

PROVIDENCE STREET EXTENSION

FROM Providence Street TO Stuart Street

TREATMENT: NEW

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-4½-2½" Section) New	SY	2,158	$10.00	$21,580
Granite Curb, Type VA-4, Straight	LF	370	7.00	2,590
Granite Curb, Type VA-4, Curved	LF	550	11.50	6,325
Concrete Sidewalk, New	SY	1,107	12.60	13,948
				$44,443
Contingencies, Unit Cost Increase, Engineering - 46%				20,444
				$64,887

USE $65,000

BOSTON PUBLIC

STUART STREET

FROM Arlington TO Tremont

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-4½-2½" Section) Rebuild	SY	9,864	$11.00	$108,504
Granite Curb, Type VA-4, Straight	LF	2,960	7.00	20,720
Granite Curb, Type VA-4, Curved	LF	770	11.50	8,855
Concrete Sidewalk, Rebuilt	SY	3,767	13.65	51,420
Median Strip, Asphalt	SY	800	5.00	4,000
				$193,499
Contingencies, Unit Cost Increase, Engineering - 46%				89,010
				$282,509

USE: $282,500

STUART STREET

FROM Tremont TO Washington

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-4½-2½" Section) Rebuild	SY	4,583	$11.00	$50,413
Granite Curb, Type VA-4, Straight	LF	1,470	7.00	10,290
Granite Curb, Type VA-4, Curved	LF	300	11.50	3,450
Concrete Sidewalk, New	SY	733	12.60	9,23[illegible]
Concrete Sidewalk, Rebuilt	SY	683	13.65	9,323
Median Strip, Asphalt	SY	256	5.00	1,280
				$84,000
Contingencies, Unit Cost Increase, Engineering - 46%				38,[illegible]
				$122,[illegible]

USE: $122,700

BOSTON PUBLIC LIBRARY

[illegible]

FROM Boylston TO Stuart

TREATMENT: [illegible] RESURFACE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (Resurface 1½" Section)	SY	1,600	$ 2.15	$3,440
Concrete Sidewalk, Rebuilt	SY	928	13.65	12,667
Granite Curb, Type VA-4, Straight	LF	40	7.00	280
Granite Curb, Type VA-4, Curved	LF	100	11.50	1,150
Granite Curb (Removed and Reset)	LF	400	3.50	1,400
				$18,937
Contingencies, Unit Cost Increase, Engineering - 46%				8,711
				$27,648

USE: $27,700

WASHINGTON STREET

FROM 100' South of Essex TO Stuart

TREATMENT: REBUILD

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Pavement (12-4½-2½" Section) Rebuild	SY	2,505	$11.00	$27,555
Granite Curb, Type VA-4, Straight	LF	780	7.00	5,460
Granite Curb, Type VA-4, Curved	LF	40	11.50	460
Concrete Sidewalk, New	SY	1,350	12.60	17,010
				$50,485
Contingencies, Unit Cost Increase, [illegible] - 46%				23,221
				$73,706

USE $73,700

BOSTON PUBLIC LIBRARY

PROJECT IMPROVEMENTS REPORT: [illegible]
EXHIBIT C -- Street Width Cases

BITUMINOUS CONCRETE PAVEMENT - (12-4½-2½" SECTION) - NEW

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Unclassified Excavation	CY	0.50	$4.60	$2.30
Gravel Borrow - 12"	CY	0.33	6.00	2.00
Bituminous Concrete, Type I-1, 4½"	TN	0.25	12.00	3.00
Bituminous Concrete, Type I-1, 2½"	TN	0.14	12.00	1.68
Misc. Calcium Chloride, Grading Rolling and Finishing	-	-	-	.80
				$9.78

USE $10.00

BITUMINOUS CONCRETE PAVEMENT - (12-3-2½" SECTION) - NEW

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Unclassified Excavation	CY	0.50	$4.60	$2.30
Gravel Borrow - 12"	CY	0.33	6.00	2.00
Bituminous Concrete - Type I-1, 3"	TN	0.17	12.00	2.04
Bituminous Concrete - Type I-1, 2½"	TN	0.14	12.00	1.68
Misc. Calcium Chloride, Grading Rolling and Finishing	-	-	-	0.80
				$8.82

USE $[illegible]

BOSTON PUBLIC

BITUMINOUS CONCRETE SURFACE - TYPE I-1-1½" - RESURFACE ON EXISTING SURFACE

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Raising Manholes, Catchbasins, etc.	SY	-	$0.60	$0.60
Cleaning and Preparing Existing Surface	SY	1.0	0.12	0.12
Tack Coat	GL	0.5	0.42	0.21
Bituminous Concrete - Type I-1-1½"	TN	0.08	15.00	1.20
				$2.13

USE $2.15 PER SY

BITUMINOUS CONCRETE PAVEMENT (12-4-2½" SECTION) - REBUILT

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Existing Street Excavation	SY	$1.00	$3.50	$3.50
Gravel Borrow - 12"	CY	0.33	6.00	2.00
Bituminous Concrete - Type I-1-4½"	TN	0.25	12.00	3.00
Bituminous Concrete - Type I-1-2½"	TN	0.14	12.00	1.68
Misc. Calcium Chloride, Grading Rolling and Finishing	-	-	-	0.80
				$10.98

USE $11.00

BOSTON PUBLIC LIBRARY

BITUMINOUS CONCRETE PAVEMENT (12-3-2½" SECTION) - REBUILT

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Existing Street Excavation	SY	$1.00	$3.50	$3.50
Gravel Borrow - 12"	CY	0.33	6.00	2.00
Bituminous Concrete - Type I-1-3"	TN	0.17	12.00	2.04
Bituminous Concrete - Type I-1-2½"	TN	0.14	12.00	1.68
Misc. Calcium Chloride, Grading Rolling and Finishing	-	-	-	0.80
				$10.02

USE $10.00 PER SY

GRANITE CURB - TYPE VA-4 STRAIGHT

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Granite Curb- Type VA-4, Straight	LF	$1.00	$6.50	$6.50
Crushed Stone Base and Drain	TN	0.07	6.00	0.42
				$6.92

USE $7.00 PER LF

GRANITE CURB - TYPE VA-4 CURVED

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Granite Curb - Type VA-4, Curved	LF	1.00	$11.00	$11.00
Crushed Stone Base and Drain	TN	0.07	6.00	0.42
				$11.42

USE $11.50 PER LF

GRANITE CURB - REMOVED AND RESET

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Granite Curb Removed and Reset	LF	1.00	$3.00	$3.00
Crushed Stone Base and Drain	TN	0.07	6.00	0.42
				$3.42

USE $3.50 PER LF

GRANITE CURB RESET (LINE AND GRADE)

ITEM	UNIT	QUANTITY PER SY	COST	TOTAL
Granite Curb Reset	LF	1.00	$2.34	$2.34
Crushed Stone Base and Drain	TN	0.07	6.00	0.42
Concrete Blocking 6" x 6"	CY	0.01	35.00	0.35
				$3.11

USE $3.10 PER LF

CONCRETE SIDEWALK - 1 COURSE - NEW

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Earth Excavation - 12"	CY	0.33	$4.60	$1.52
Gravel Borrow - 8"	CY	0.22	6.00	1.32
Grading, Rolling and Finishing	SY	1.00	0.75	0.75
Concrete Sidewalk - 1 course	SY	1.00	9.00	9.00
				$12.59

USE $12.60 PER SY

CONCRETE SIDEWALK -- 1 COURSE -- REBUILT

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Concrete Sidewalk Removed	SY	1.00	$2.75	$2.75
Earth Excavation - 4" Average	CY	0.11	4.50	0.49
Gravel Borrow - 4"	CY	0.11	6.00	0.66
Grading, Rolling and Finishing	SY	1.00	0.75	0.75
Concrete Sidewalk - 1 course	SY	1.00	9.00	9.00
				$13.65

USE $13.65 PER SY

BITUMINOUS CONCRETE PAVEMENT (8-2 SECTIONS) MEDIANS

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Earth Excavation - 10"	CY	0.28	$4.60	$1.29
Gravel Borrow - 8"	CY	0.27	6.00	1.62
Grading, Rolling and Finishing	SY	1.00	0.75	0.75
Bituminous Concrete - Type I-1-2"	TN	0.11	12.00	1.32
				$4.98

USE $5.00 PER SY

PAVEMENT REMOVED AND REPLACED

Item	Unit	Quantity Per LF	Unit Cost	Total
Pavement Excavation	SY	0.22	$2.75	$0.61
New Pavement	SY	0.22	12.00	2.64
				$3.25

USE $3.25 PER LF

MISCELLANEOUS ITEMS

Item	Unit	Quantity	Unit Cost	Total
Manhole - In place	Ea.	1	$950.00	$950.00
Manhole - Modified	Ea.	1	200.00	200.00
Standard - Relocated	Ea.	1	300.00	300.00
Standard - Removed	Ea.	1	50.00	50.00
Control Cabinet	Ea.	1	2,000.00	2000.00

PROJECT IMPROVEMENTS REPORT: PARKS AND PUBLIC AREAS

Certain areas in the Project are proposed as parks and public areas. These areas will provide relaxing locations for the shoppers and workers. Cost for lighting the areas has been included under "Street and Park Lighting". All other costs necessary to develop and equip the areas are included in this section.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: PARKS AND PUBLIC AREAS
Exhibit A -- Total Cost by Areas

LOCATION		TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT AMOUNT
Area "1"	Arlington and Columbus	$10,350	100	$10,350
Area "2"	Statler Park	4,156	100	4,156
Area "3"	Discontinued Columbus Avenue	25,654	100	25,654
Area "4"	Arlington and Providence	7,340	100	7,340
	TOTAL --	$47,500		$47,500
Contingencies, Unit Cost Increase, Engineering - 46%		21,900		21,900
	GRAND TOTAL	$69,400		$69,400

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: PARKS AND PUBLIC AREAS
Exhibit B -- Breakdown of Costs by Areas

AREA "1" -- ARLINGTON AND COLUMBUS

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Street Removal	SY	790	$4.50	$3,555
Concrete Walk	SY	198	13.65	2,703
Loam and Seed	SY	592	4.00	2,368
Park Furnishings	LS	-	-	1,725
				$10,351
Contingencies, Unit Cost Increase, Engineering - 46%				4,761
				$15,112

USE $15,100

AREA "2" -- STATLER PARK

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Loam and Seed	SY	1039	$4.00	$4,156
				$4,156
Contingencies, Unit Cost Increase, Engineering - 46%				1,912
				$6,068

USE $6,100

BOSTON PUBLIC LIBRARY

AREA "3" -- DISCONTINUED COLUMBUS AVENUE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Street Removal	SY	1550	$4.50	$6,975
Concrete Walk	SY	850	13.65	11,603
Loam and Seed	SY	700	4.00	2,800
Park Furnishings	LS	-	-	4,276
				$25,654
Contingencies, Unit Cost Increase, Engineering - 46%				11,801
				$37,455

USE $37,500

AREA "4" -- ARLINGTON AND PROVIDENCE

ITEM	UNIT	QUANTITY	UNIT COST	TOTAL
Street Removal	SY	400	$4.50	$1,800
Concrete Walk	SY	250	13.65	3,410
Loam and Seed	SY	165	4.00	660
Park Furnishings	LS	-	-	1,470
				$7,340
Contingencies, Unit Cost Increase, Engineering - 46%				3,380
				$10,720

USE $10,800

BOSTON PUBLIC LIBRARY

PROJECT IMPROVEMENTS REPORT: PARKS AND PUBLIC AREAS
Exhibit C -- Unit Costs

EXISTING STRUCTURE REMOVAL

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Pavement and Sidewalk Removal	SY	1.00	$2.75	$2.75
Roadway Excavation, 18" Average	CY	0.50	3.50	1.75
				$4.50

UNIT $4.50

CONCRETE WALK

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Special Concrete Surface	SY	1.00	$10.00	$10.00
Scoring	SY	1.00	1.85	1.85
Gravel Borrow - 8"	CY	0.22	4.50	0.99
Grading, Rolling, and Finishing	SY	1.00	0.80	0.80
				$13.64

UNIT $13.64

ITEM	UNIT	QUANTITY PER SY	UNIT COST	TOTAL
Bank Gravel Borrow 6"	CY	0.17	$4.50	$0.77
Grading	SY	1.00	0.75	0.75
Loam - 6"	CY	0.27	7.00	1.89
Seed	SY	1.00	0.30	0.30
Fertilizer	SY	1.00	0.10	0.10
Mulch	SY	1.00	0.10	0.10
				$3.91

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET AND PARK LIGHTING

The existing lighting system consists of a combination of wooden standards with a top-mounted fixture and new concrete standards with cantilever fixtures. New units have been installed in recent years in accordance with the latest spacing and intensities as specified by the City of Boston Public Works Department, Lighting Division. Some of the Project Area is serviced by the wooden type standards of inadequate intensity and spacing. A few streets, using the new lighting standards, are adequately lighted. Other streets using the new lighting standards do not have proper spacing and sufficient intensity.

All existing lighting that does not comply with current specifications will be removed and replaced. New light standards will be the same for single or twin unit luminaires. Loop brackets will be 6 or 12 feet long dependent upon location requirements. The lighting units will be mercury-vapor luminaires unitized 400 watts (20,000 lumens) and 250 watts (10,500 lumens) and mercury-vapor luminaires, globe units, 150 watts.

Power supply is provided for the lighting system through conduits and cables installed in the existing streets and serviced by the Boston Edison Company for the City of Boston. New conduits and/or cables will be installed where required by additional lighting or street relocation. New and/or supplementary lighting will be installed in accordance with the

BOSTON PUBLIC LIBRARY

following specifications of the City of Boston Public Works Department, Lighting Division, to conform with the class of intended use.

Class	Description	Lumens per Ln.Ft.	Initial Vapor Lumens
	Major Streets		
A	Very heavy vehicular and/or pedestrian traffic, bus routes, or four or more traffic lanes	250-300	20,000
B	Moderate to heavy vehicular and/or pedestrian traffic or bus routes	40-90	11,000

The greatest portion of the Project Area will be illuminated with Class A lighting, as it is predominantly a commercial area with very heavy pedestrian and vehicular traffic. Some of the existing concrete standards will be replaced because of poor spacing and also because of their unsatisfactory physical condition.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET AND PARK LIGHTING
Exhibit A -- Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	Amount
Arlington	$ 28,840	100	$ 28,840
Beach	6,900	100	6,900
Boylston	62,200	100	62,200
Columbus Avenue	11,645	100	11,645
Essex	9,210	100	9,210
Kneeland	7,400	50	3,700
New Charles	17,750	100	17,750
Providence	8,250	100	8,250
Providence Extension	12,880	100	12,880
Stuart	68,280	50	34,140
Tremont	2,690	100	2,690
Washington	12,115	100	12,115
TOTAL	$256,040		$218,200
Contingencies, Unit Cost Increase, Engineering - 46%	117,[illegible]		100,[illegible]
GRAND TOTAL	$373,[illegible]		$318,600

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET AND PARK LIGHTING
Exhibit B -- Breakdown of Costs by Streets

ARLINGTON STREET

FROM Stuart TO Boylston

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	10	$ 640.00	$ 6,400
Lighting Standard, double luminaire in place	Ea.	1	910.00	910
Lighting Standard, single or double, Remove	Ea.	13	50.00	650
Main Conduit and Cable in place	L.F.	1,250	10.30	12,875
Lateral Conduit and Cable in place	L.F.	180	7.80	1,404
Distribution Manhole, New	Ea.	4	950.00	3,800
Distribution Manhole, Modified	Ea.	4	200.00	800
Control Cabinet	Ea.	1	2,000.00	2,000
				$28,839
Contingencies, Unit Cost Increase, Engineering - 44%				12,266
				$41,105

UNION PARK

BOSTON PUBLIC LIBRARY

BEACH STREET

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	2	$ 640.00	$ 1,280
Lighting Standard, single or double, Remove	Ea.	1	50.00	50
Main Conduit and Cable in place	L.F.	250	10.30	2,575
Lateral Conduit and Cable in place	L.F.	75	7.80	585
Distribution Manhole, New	Ea.	1	950.00	950
Distribution Manhole, Modified	Ea.	2	200.00	400
Pavement, Remove and Replace	L.F.	325	3.25	1,056
				$ 6,896
Contingencies, Unit Cost Increase, Engineering - 46%				3,172
				$10,068

USE $10,100

[illegible]

FROM Arlington TO Tremont

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	14	$ 640.00	$ 8,960
Lighting Standard, double luminaire in place	Ea.	7	910.00	6,370
Lighting Standard, single or double, Remove	Ea.	25	50.00	1,250
Main Conduit and Cable in place	L.F.	2,930	10.30	30,179
Lateral Conduit and Cable in place	L.F.	315	7.80	2,457
Distribution Manhole, New	Ea.	8	950.00	7,600
Distribution Manhole, Modified	Ea.	8	200.00	1,600
Pavement, Remove and Replace	L.F.	800	3.25	2,600
				$61,016
Contingencies, Unit Cost Increase, Engineering - 46%				28,067
				$89,083

USE $89,100

BOYLSTON STREET

FROM Tremont TO Bumstead Ct.

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single or double, Remove and Reset	Ea.	3	$ 300.00	$ 900
Lighting Standard, single or double, Remove	Ea.	1	50.00	50
Lateral Conduit and Cable in place	L.F.	30	7.80	234
				$ 1,184
Contingencies, Unit Cost Increase, Engineering - 46%				544
				$ 1,728

[illegible]

BOSTON PUBLIC LIBRARY

CONTINUATION

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	2	$ 640.00	$ 1,280
Lighting Standard, single or double, Remove	Ea.	6	50.00	300
Standard - Single Globe Unit Replacing Wood Standard	Ea.	8	405.00	3,240
Main Conduit and Cable in place	L.F.	300	10.30	3,090
Lateral Conduit and Cable in place	L.F.	75	7.80	585
Distribution Manhole, New	Ea.	1	950.00	950
Distribution Manhole, Modified	Ea.	1	200.00	200
Control Cabinet	Ea.	1	2,000.00	2,000
				$11,645
Contingencies, Unit Cost Increase, Engineering - 46%				5,357
				$17,002

USE $17,000

ESSEX STREET

FROM Washington TO Harrison Avenue

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	3	$ 640.00	$ 1,920
Lighting Standard, single or double, Remove	Ea.	1	50.00	50
Main Conduit and Cable in place	L.F.	330	10.30	3,399
Lateral Conduit and Cable in place	L.F.	60	7.80	468
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	1	200.00	200
Pavement, Remove and Replace	L.F.	390	3.25	1,268
				$ 9,205
Contingencies, Unit Cost Increase, Engineering - 46%				4,294
				$13,499

USE $13,500

KNAPP STREET

FROM Beach TO Kneeland

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	2	$ 640.00	$ 1,280
Main Conduit and Cable in place	L.F.	200	10.30	2,060
Lateral Conduit and Cable in place	L.F.	30	7.80	234
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	2	200.00	400
Control Cabinet	Ea.	1	2,000.00	2,000
				$ 7,874
Contingencies, Unit Cost Increase, Engineering - 46%				3,626
				$11,500

USE $11,500

FROM: Washington TO Knapp

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	1	$ 640.00	$ 640
Lighting Standard, double luminaire in place	Ea.	1	910.00	910
Lighting Standard, single or double Remove	Ea.	2	50.00	100
Main Conduit and Cable in place	L.F.	300	10.30	3,090
Lateral Conduit and Cable in place	L.F.	45	7.80	351
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	2	200.00	400
				$ 7,391
Contingencies, Unit Cost Increase, Engineering - 46%				3,400
				$10,791

USE $10,800

BOSTON PUBLIC LIBRARY

NEW CHARLES STREET

FROM Boylston TO Stuart

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	6	$ 640.00	$ 3,840
Lighting Standard, single or double, Remove	Ea.	3	50.00	150
Main Conduit and Cable in place	L.F.	850	10.30	8,755
Lateral Conduit and Cable in place	L.F.	90	7.80	702
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	2	200.00	400
Control Cabinet	Ea.	1	2,000.00	2,000
				$17,747
Contingencies, Unit Cost Increase, Engineering - 46%				8,164
				$25,911

USE $26,000

PROVIDENCE STREET

FROM Arlington TO Providence Street Extension

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	4	$ 640.00	$ 2,560
Lighting Standard, single or double, Remove	Ea.	8	50.00	400
Main Conduit and Cable in place	L.F.	470	10.30	4,841
Lateral Conduit and Cable in place	L.F.	100	7.80	780
Distribution Manhole, New	Ea.	2	990.00	1,980
Distribution Manhole, Modified	Ea.	2	200.00	400
Control Cabinet	Ea.	1	2,000.00	2,000
				$12,961
Contingencies, Unit Cost Increase, Engineering - 46%				5,961
				$18,922

USE $18,000

PROVIDENCE STREET [illegible]

FROM Providence TO Stuart

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	3	$ 640.00	$ 1,920
Lighting Standard, single or double, Remove	Ea.	1	50.00	50
Main Conduit and Cable in place	L.F.	360	10.30	3,708
Lateral Conduit and Cable in place	L.F.	60	7.80	468
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	1	200.00	200
				$ 8,246
Contingencies, Unit Cost Increase, Engineering - 46%				3,793
				$12,039

UCT $12,100

[illegible]

FROM Arlington TO Tremont

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	15	$ 640.00	$ 9,600
Lighting Standard, double luminaire in place	Ea.	4	910.00	3,640
Lighting Standard, single or double, Remove	Ea.	11	50.00	550
Main Conduit and Cable in place	L.F.	2,100	10.30	21,630
Lateral Conduit and Cable in place	L.F.	380	7.80	2,964
Distribution Manhole, New	Ea.	7	950.00	6,650
Distribution Manhole, Modified	Ea.	7	[illegible]	1,[illegible]
Control Cabinet	Ea.	1	2,[illegible].00	2,000
				[illegible]
Contingencies, Unit Cost Increase, Engineering - [illegible]%				22,[illegible]
				[illegible]

UCT $70,800

BOSTON PUBLIC

STUART STREET

FROM Tremont TO Washington

Item	Unit	Quantities	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	5	$ 640.00	$ 3,200
Lighting Standard, double luminaire in place	Ea.	3	910.00	2,730
Lighting Standard, single or double, Remove	Ea.	6	50.00	300
Main Conduit and Cable in place	L.F.	1,000	10.30	10,300
Lateral Conduit and Cable in place	L.F.	130	7.80	1,014
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	2	200.00	400
				$19,644
Contingencies, Unit Cost Increase, Engineering - 46%				9,128
				$28,772

Use $28,800

TREMONT STREET

FROM Stuart TO Boylston

Item	Unit	Quantities	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	1	$ 640.00	$ 640
Main Conduit and Cable in place	L.F.	50	10.30	515
Lateral Conduit and Cable in place	L.F.	20	7.80	156
Distribution Manhole, New	Ea.	1	950.00	950
Distribution Manhole, Modified	Ea.	1	200.00	200
Pavement, Remove and Replace	L.F.	70	3.25	228
				$ 2,689
Contingencies, Unit Cost Increase, Engineering - 46%				1,237
				$ 3,926

Use $3,900

WASHINGTON STREET

FROM 100' South of Essex TO Hancock

Item	Unit	Quantity	Unit Cost	Total
Lighting Standard, single luminaire in place	Ea.	4	$ 640.00	$ 2,560
Lighting Standard, single or double, Remove	Ea.	3	50.00	150
Main Conduit and Cable in place	L.F.	450	10.30	4,635
Lateral Conduit and Cable in place	L.F.	60	7.80	468
Distribution Manhole, New	Ea.	2	950.00	1,900
Distribution Manhole, Modified	Ea.	2	200.00	400
Control Cabinet	Ea.	1	2,000.00	2,000
				$12,113
Contingencies, Unit Cost Increase, Engineering - 46%				5,572
				$17,685

USE $17,700

BOSTON PUBLIC LIBRARY

PROJECT IMPROVEMENTS REPORT: STREET AND PARK LIGHTING
Exhibit C -- Unit Costs

STANDARD - SINGLE LUMINAIRE

Item	Unit	Quantity Per Ea.	Unit Cost	Total
Standard - In Place	Ea.	1	$330.00	$330.00
Luminaire Unitized 150-400 Watts MV Built-in Ballast and Photo Cell	Ea.	1	210.00	210.00
Lamp Bracket - 6'	Ea.	1	60.00	60.00
Cable 2 #10-Lamp Lead	L.F.	30	1.00	30.00
Quarter Bend	Ea.	1	10.00	10.00
				$640.00

USE $640 Ea.

STANDARD - DOUBLE LUMINAIRE

Item	Unit	Quantity Per Ea.	Unit Cost	Total
Standard - In Place	Ea.	1	$330.00	$330.00
Luminaire Unitized 150-400 Watts MV Built-in Ballast and Photo Cell	Ea.	2	210.00	420.00
Lamp Bracket - 6'	Ea.	2	60.00	120.00
Cable 2 #10-Lamp Lead	L.F.	30	1.00	30.00
Quarter Bend	Ea.	1	10.00	10.00
				$910.00

USE $910 Ea.

STANDARD-SINGLE GLOBE UNIT REPLACING WOOD STANDARD

Item	Unit	Quantity Per Ea.	Unit Cost	Total
Standard - Post and Base	Ea.	1	$240.00	$240.00
Luminaire: 24" Globe Unit, Mercury-Vapor, 150 Watts	Ea.	1	100.00	100.00
Cable	LF	15	1.00	15.00
Remove Existing Standard	Ea.	1	50.00	50.00
				$405.00

USE $405 EA

LATERAL CONDUIT AND CABLE

Item	Unit	Quantity Per LF	Unit Cost	Total
Conduit 2" Steel	LF	1	$3.50	$3.50
Cable	LF	1	2.50	2.50
Trench Excavation	CY	0.19	5.00	0.95
Gravel Back Fill	CY	0.19	4.50	0.85
				$7.80

USE $7.80 PER LF

MAIN CONDUIT AND CABLE

Item	Unit	Quantity Per LF	Unit Cost	Total
Conduit - 3" Steel	LF	1	$4.50	$4.50
Cable	LF	1	4.00	4.00
Trench Excavation	CY	0.19	5.00	.95
Gravel Backfill	CY	0.19	4.50	.85
				$10.30

USE $10.30 PER LF

BOSTON PUBLIC LIBRARY

PROJECT IMPROVEMENTS REPORT: HIGH SERVICE WATER

The existing high service water system is the principal water supply system in the area. It supplies water for domestic and commercial uses and also affords building fire protection in the area. This system gives complete coverage to the existing Project Area. The existing system is installed in a grid pattern and is supplied from M.D.C. high service mains. The western section is supplied by a 20" main located in Boylston Street and a 16" main located in Columbus Avenue. The system will be expanded to complete the grid pattern in compliance with the proposed street adjustment. New piping will be installed wherever condition of pipe or capacity is questionable or wherever records indicate a history of physical failure. Larger diameter mains will be installed where necessary to provide better distribution in the grid network.

The City of Boston Public Works Department, Water Division, has complete jurisdiction of all water systems in the renewal Project. The established policy standardizes the material used in both the low and the high service water systems and provides division gate valves between each system to allow for flexibility of use. The proposed changes in the high service water system comply with the standards established by the City of Boston Public Works Department, Water Division, and recommendations published by the American Water Works Association.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH SERVICE WATER
Exhibit A -- Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	AMOUNT
Arlington	$8,810	100	$8,810
Boylston	9,360	100	9,360
Kneeland	22,500	50	11,250
New Charles	31,450	100	31,450
Providence	25,470	100	25,470
Stuart (Arlington to Tremont)	38,750	100	38,750
Stuart (Tremont to Washington	12,080	50	6,040
Washington	12,010	100	12,010
TOTAL	$160,430		$143,140
Contingencies, Unit Cost Increase, Engineering - 46%	73,800		65,860
GRAND TOTAL	$234,230		$209,000

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH SERVICE WATER
Exhibit B -- Breakdown of Costs by Streets

ARLINGTON STREET

From Boylston Street to Stuart Street

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.I., Class 250 in place	L. Ft.	190	$ 30.60	$5,814
12" Gate Valve with Box	Ea.	1	1,500.00	1,500
Connection to Existing Main	Ea.	2	250.00	500
Plug and Abandon Existing 12" Main	Ea.	1	1,000.00	1,000
				$8,814
Contingencies, Unit Cost Increase, Engineering - 46%				4,054
USE $12,900				$12,868

BOYLSTON STREET

From Charles Street to Tremont Street

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.I., Class 250 in place	L. Ft.	175	$30.60	$5,355
12" Gate Valve with Box	Ea.	1	1,500.00	1,500
Connection to Existing Main	Ea.	2	250.00	500
Plug and Abandon Existing 12" Main	Ea.	2	1,000.00	2,000
				$9,355
Contingencies, Unit Cost Increase, Engineering - 46%				4,303
USE 13,700				$13,658

KINGSLAND STREET

From Washington Street to Harrison Avenue

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.I., Class 250 in place	L. Ft.	670	$ 30.60	$20,502
12" Gate Valve with Box	Ea.	1	1,500.00	1,500
Connection to Existing Main	Ea.	2	250.00	500
				$22,502
Contingencies, Unit Cost Increase, Engineering - 46%				10,351
				$32,853

USE $32,900

NEW CHARLES STREET

From Boylston Street to Stuart Street

Item	Unit	Quantity	Unit Cost	Total
16" Pipe, C.I., Class 250 in Place	L. Ft.	580	$ 40.00	$23,200
12" Gate Valve with Box	Ea.	2	2,500.00	5,000
Connection to Existing Main	Ea.	1	250.00	250
Plug and Abandon Existing 12" Main	Ea.	3	1,000.00	3,000
				$31,450
Contingencies, Unit Cost Increase, Engineering - 46%				14,467
				$45,917

USE $46,000

PROVIDENCE STREET

From Arlington Street to Columbus Avenue

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.l., Class 250 in place	L. Ft.	620	$ 30.60	$18,972
12" Gate Valve with Box	Ea.	2	1,500.00	3,000
Connection to Existing Main	Ea.	2	250.00	500
Plug and Abandon Existing 12" Main	Ea.	3	1,000.00	3,000
				$25,472
Contingencies, Unit Cost Increase, Engineering - 46%				11,717
				$37,189

USE $37,200

STUART STREET

From Arlington Street to Tremont

Item	Unit	Quantity	Unit Cost	Total
16" Pipe, C.l., Class 250 in place	L. Ft.	850	$ 40.00	$34,000
16" Gate Valve with Box	Ea.	1	2,500.00	2,500
Connection to Existing Main	Ea.	1	250.00	250
Plug and Abandon Existing 48" Main	Ea.	1	2,000.00	2,000
				$38,750
Contingencies, Unit Cost Increase, Engineering - 46%				17,825
				$56,575

USE $56,600

STUART STREET

From Tremont Street to Washington Street

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.I., Class 250 in Place	L. Ft.	305	$ 30.60	$9,333
12" Gate Valve with Box	Ea.	1	1,500.00	1,500
Connection to Existing Main	Ea.	1	250.00	250
Plug and Abandon Existing 12" Main	Ea.	1	1,000.00	1,000
				$12,083
Contingencies, Unit Cost Increase, Engineering - 46%				5,558
				$17,641

USE $17,700

WASHINGTON STREET

From Boylston Street to Stuart Street

Item	Unit	Quantity	Unit Cost	Total
12" Pipe, C.I., Class 250 in Place	L.Ft.	270	$ 30.60	$8,262
12" Gate Valve with Box	Ea.	1	1,500.00	1,500
Connection to Existing Main	Ea.	1	250.00	250
Plug and Abandon Existing 12" Main	Ea.	2	1,000.00	2,000
				$12,012
Contingencies, Unit Cost Increase, Engineering - 46%				5,526
				$17,538

USE $17,600

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH SERVICE WATER SYSTEM
Exhibit C -- Unit Costs

FOR DETAILED EXHIBIT C

SEE "LOW SERVICE WATER SYSTEM"

BOSTON PUBLIC LIBRARY

PROJECT IMPROVEMENTS REPORT: LOW SERVICE WATER

The low service water system supplements the high service system in the area east of Washington Street and south of Boylston and Essex Streets. The existing low service water system is installed in a grid pattern and is supplied from the M.D.C. low service mains by a 48" main in Columbus Avenue and a 20" main in Washington Street. The existing low service water system will be modified to comply with the proposed street adjustments. Undersized piping will be replaced by new larger piping. New larger piping will by installed in the perimeter main where necessary to provide better distribution in the grid network.

The City of Boston Public Works Department, Water Division, has complete jurisdiction of all water systems in the renewal Project. The established policy standardizes the material used in both the low and the high service systems and provides division gate valves between each system to allow for flexibility of use. The proposed changes in the low service system comply with the standards established by the City of Boston Public Works Department, Water Division, and recommendations published by the American Water Works Association.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: LOW SERVICE WATER
Exhibit A -- Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT Amount
Boylston Street	$ 9,120	100	$ 9,120
New Charles	65,670	100	65,670
Stuart Street (Arlington to Charles)	74,200	100	74,200
Stuart Street (Arlington to Tremont)	37,630	50	18,815
TOTAL	$186,620		$167,805
Contingencies, Unit Cost Increase, Engineering - 46%	85,850		77,195
GRAND TOTAL	$272,470		$245,000

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: LOW SERVICE WATER
Exhibit B -- Breakdown of Costs by Streets

BOYLSTON STREET

From Tremont St. to Washington St.

Item	Unit	Quantity	Unit Cost	Total
12" pipe, C.I., class 250 in place	L.F.	200	$ 30.60	$ 6,120
12" gate valve w/box	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	500
Plug & Abandon Exist. 8" Main	Ea.	1	1,000.00	1,000
				$ 9,120
Contingencies, Unit Cost Increase, Engineering - 46%				4,195
				$13,315

USE $13,400

NEW CHARLES STREET

From Boylston St. to Stuart St.

Item	Unit	Quantity	Unit Cost	Total
48" pipe, Ductile Iron in place	L.F.	520	85.00	$ 44,200
Connection to Exist. Main	Ea.	1	1,500.00	1,500
Plug & Abandon Exist. 12" and 16" Mains	Ea.	2	1,000.00	2,000
12" pipe, C.I., Class 250 in place	L.F.	530	30.60	16,218
12" Gate Valve w/Box	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	1	250.00	250
				$ 65,668
Contingencies Unit Cost Increase, Engineering - 46%				30,207
				$ 95,875

USE $ 95,900

STUART STREET

From Arlington St. to Charles St.

Item	Unit	Quantity	Unit Cost	Total
48" pipe, Ductile Iron, in place	L.F.	720	8,500	$ 61,200
48" Gate Valve	Ea.	1	9,000	9,000
Connection to Exist. Main	Ea.	2	1,500	3,000
Plug & Abandon Exist. 16" Main	Ea.	1	1,000	1,000
				$ 74,200
Contingencies, Unit Cost Increase, Engineering - 46%				34,132
				$108,332

USE $ 108,400

STUART STREET

From Arlington St. to Tremont St.

Item	Unit	Quantity	Unit Cost	Total
12" pipe, C.I., class 250 in place	L.F.	1140	30.60	$ 34,884
12" gate valves w/box	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	250
Plug & Abandon Exist. 12" main	Ea.	1	1,000.00	1,000
				$ 37,634
Contingencies, Unit Cost Increase, Engineering - 46%				17,312
				$ 54,946

USE $55,000

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH AND LOW SERVICE WATER
Exhibit C -- Unit Costs

12" C.I, (Cement Lined)

Item	Unit	Quantity	Unit Cost	Total
12" C. I. (Cement Lined) in place w/fitting allow.	L.F.	1.00	21.50	$21.50
Trench Excavation & Backfill	C.F.	1.18	3.40	4.01
Bedding Material	C.Y.	0.11	5.00	0.55
Pavement Removal	S.Y.	0.67	1.70	1.14
Base Course Material	C.Y.	0.20	3.00	0.60
New Pavement	S.Y.	0.67	4.20	2.80
				$30.60

USE $30.60 per L.F.

BOSTON PUBLIC LIBRARY

16" C.I. (Cement Lined)

Item	Unit	Quantity Per L.F.	Unit Cost	Total
16" C.I. (Cement Lined) in place w/fitting allow.	L.F.	1.00	30.00	$ 30.00
Trench Excavation & Backfill	C.Y.	1.28	3.40	4.35
Bedding Material	C.Y.	0.17	5.00	0.85
Pavement Removal	S.Y.	0.71	1.70	1.21
Base Course Material	C.Y.	0.21	3.00	0.63
New Pavement	S.Y.	0.71	4.20	2.98
				$ 40.02

USE $ 40.00 PER L.F.

36" DUCTILE IRON PIPE

Item	Unit	Quantity	Unit Cost	Total
36" Ductile Iron Pipe in place w/fitting allow.	L.F.	1.00	55.00	$55.00
Trench Excavation & Backfill	C.Y.	2.18	3.40	7.41
Bedding Material	C.Y.	0.51	5.00	2.55
Pavement Removal	S.Y.	1.11	1.70	1.89
Base Course Material	C.Y.	0.33	3.00	1.00
New Pavement	S.Y	1.11	4.20	4.66
				$72.51

USE $ 72.50 PER L.F.

48" DUCTILE IRON PIPE

Item	Unit	Quantity	Unit Cost	Total
48" Ductile Iron Pipe in place w/fitting allow.	L.F.	1.00	59.50	$ 59.50
Trench-Excavation & Backfill	C.Y.	3.15	3.40	10,71
Bedding Material	C.Y.	0.96	5.00	4.80
Pavement Removal	S.Y.	1.42	1.70	2.41
Base Course Material	C.Y.	0.53	3.00	1.59
New Pavement	S.Y.	1.42	4.20	5.96
				$ 84.97

USE $ 85.00 PER L.F.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH PRESSURE FIRE SYSTEM

The existing high pressure fire system protects the portion of the Project Area east of Tremont Street. The system was installed in 1898 as a salt water system and later converted and expanded through 1931 to the present high pressure fire system. The present system is supplied by a main in Kneeland Street from Pumping Station No. 1. The system will be expanded to complete the grid pattern in compliance with the proposed street adjustments. New piping will be installed wherever condition of pipe or capacity is questionable or wherever records indicate a history of physical failure. The existing system will also be expanded to include the western portion of the Project Area which is bounded by New Charles Street, Boylston Street, Arlington Street, and Stuart Street. This area lacks high pressure fire service protection at the present.

The City of Boston Public Works Department Water Division has jurisdiction over all water systems in the area.

The material (specifications pipe - A.W.W.A., Class H) used for the expansion of the high pressure fire system is the same as that presently installed. The changes in the system conform or are equal to the standards used by the City of Boston Public Works Department, Water Division.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH PRESSURE FIRE SYSTEM
Exhibit A -- Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT Amount
Arlington Street	$ 30,400	100	$ 30,400
Boylston Street	78,200	100	78,200
New Charles	28,000	100	28,000
Harrison Avenue	9,370	100	9,370
Knapp Street	13,700	100	13,700
Stuart Street	60,750	100	60,750
TOTAL	$220,420		$220,420
Contingencies, Unit Cost Increase, Engineering - 46%	101,380		101,380
GRAND TOTAL	$321,800		$321,800

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: HIGH PRESSURE FIRE SYSTEM
Exhibit B -- Breakdown of Costs by Streets

ARLINGTON STREET

FROM Boylston TO Stuart Street

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I., class 250 in place	L.Ft.	660	$ 40.00	$26,400
16" gate valves w/Box.	Ea.	1	2,500.00	2,500
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
				$30,400
Contingencies, Unit Cost Increase, Engineering - 46%				13,984
				$44,384

USE $44,400

BOYLSTON STREET

FROM Arlington St. TO Charles St.

Item	Unit	Quantity	Unit Cost	Total
16' pipe, C.I., class 250 in place	L. Ft.	1000	$ 40.00	$40,000
16" gate valves w/box.	Ea.	2	2,500.00	5,000
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	500
Plug and Abandon Exist. 16" Main	Ea.	1	1,000.00	1,000
				$48,000
Contingencies, Unit Cost Increase, Engineering - 46%				22,080
				$70,080

USE $70,100

BOSTON PUBLIC LIBRARY

BOYLSTON STREET

FROM Tremont St. TO Washington St.

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I. class 250 in place	L.Ft.	580	40.00	$23,200
16" gate valves w/box.	Ea.	2	$ 2,500.00	5,000
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	500
				$30,200
Contingencies, Unit Cost Increase, Engineering - 46%				13,892
				$44,092

USE $44,100

NEW CHARLES STREET

FROM Boylston St. TO Stuart St.

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I., class 250 in place	L.Ft.	600	$ 40.00	$24,000
16" gate valve w/box.	Ea.	1	2,500.00	2,500
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
				$28,000
Contingencies, Unit Cost Increase, Engineering - 46%				12,880
				$40,880

USE $40,900

HARRISON AVENUE

FROM Essex St. TO Harrison Ave.

Item	Unit	Quantity	Unit Cost	Total
12" pipe, C.I., class 250 in place	L.Ft.	200	$ 30.60	$ 6,120
12" gate valve w/box	Ea.	1	1,500.00	1,500
Fire Hydrant w/6" Aux.Valve	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	250
				$ 9,370
Contingencies, Unit Cost Increase, Engineering - 46%				4,310
				$13,680

USE $13,700

KNAPP STREET

FROM Stuart St. TO Beach St.

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I., class 250 in place	L.Ft.	230	$ 40.00	$ 9,200
16" gate valve w/box	Ea.	1	2,500.00	2,500
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	2	250.00	500
				$13,700
Contingencies, Unit Cost Increase, Engineering - 46%				6,302
				$20,002

BOSTON PUBLIC LIBRARY

USE $20,000

STUART STREET

FROM Arlington St. TO Charles St.

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I., class in place	L.Ft.	900	$ 40.00	$36,000
16" gate valves w/box	Ea.	2	2,500.00	5,000
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
Plug and Abandon Exist. 16" Main	Ea.	1	1,000.00	1,000
				$43,500
Contingencies, Unit Cost Increase, Engineering - 46%				20,010
				$63,510

USE $63,600

STUART STREET

FROM Charles St. TO Tremont St.

Item	Unit	Quantity	Unit Cost	Total
16" pipe, C.I., class 250 in place	L.Ft.	300	$ 40.00	$12,000
16" gate valve w/box	Ea.	1	2,500.00	2,500
Fire Hydrant w/6" Aux. Valve	Ea.	1	1,500.00	1,500
Connection to Exist. Main	Ea.	1	250.00	250
Plug and Abandon Exist. 16" Main	Ea.	1	1,000.00	1,000
				$17,250
Contingencies, Unit Cost Increase, Engineering - 46%				7,935
				$25,185

BOSTON PUBLIC LIBRARY

USE $25,200

APPLICATION FOR LOAN AND GRANT
PART I: FINAL PROJECT REPORT

PARK PLAZA PROJECT
BOSTON REDEVELOPMENT AUTHORITY
BOSTON, MASSACHUSETTS

PROJECT IMPROVEMENTS REPORT: HIGH PRESSURE FIRE
Exhibit C -- Unit Costs

12" C.I. (CEMENT LINED)

Item	Unit	Quantity Per L.F.	Unit Cost	Total
12" C.I. (Cement Lined) in place w/fitting allow.	L.F.	1.00	$21.50	$21.50
Trench-Excavation and Backfill	C.Y.	1.18	3.40	4.01
Bedding Material	C.Y.	0.11	5.00	0.55
Pavement Removal	S.Y.	0.67	1.70	1.14
Base Course Material	C.Y.	0.20	3.00	0.60
New Pavement	S.Y.	0.67	4.20	2.80
				$30.60

USE $30.60 PER L.F.

16" C.I. (CEMENT LINED)

Item	Unit	Quantity Per. L.F.	Unit Cost	Total
16" C.I. (Cement Lined) in place w/fitting allow	L.F.	1.00	$30.00	$30.00
Trench-Excavation & Backfill	C.Y.	1.28	3.40	4.35
Bedding Material	C.Y.	0.17	5.00	0.85
Pavement Removal	S.Y.	0.71	1.70	1.21
Base Course Material	C.Y.	0.21	3.00	0.63
New Pavement	S.Y.	0.71	4.20	2.98
				$40.02

USE $40.00 PER L.F.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS

The existing sanitary sewer and surface drainage systems in the Project are combined. The system has three outflows, one each at Kneeland St., St. James Ave., and Hadassah Way. The Hadassah Way outflow is a brick interceptor which flows from the South Cove Project up Church Street to Columbus Avenue, then around the Statler Office Building to Hadassah Way, and from there crosses under the Public Garden to Beacon Street. This interceptor will be relocated in an easement approximately 200 feet east of and parallel to Hadassah Way in order to meet the requirements of the Park Plaza development and so that Hadassah Way may be discontined.

Where possible, the existing combined sewer system will be revised and updated as required and retained as the sanitary sewer, and the proposed surface drainage will be new.

BOSTON PUBLIC LIBRARY

The standards established by the City of Boston Public Works Department have been used for the design of these project improvements and for determining the unit costs in this estimate.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS

Exhibit A -- Total Costs by Streets

SURFACE DRAINAGE

STREET	TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT Amount
Boylston Street	$37,815	100	$37,815
Essex Street	150,865	100	150,865
Harrison Avenue	37,610	100	37,610
Kneeland Street	153,490	50	76,740
Providence Street	11,560	100	11,560
Stuart Street (Arlington - Tremont)	28,660	100	28,660
Stuart Street (Tremont - Washington)	16,400	50	8,200
Tremont Street	6,120	100	6,120
Washington Street	28,320	100	28,320
TOTAL	$470,840		$385,900
Contingencies, Unit Cost Increase, Engineering - 46%	216,590		177,500
GRAND TOTAL	$687,430		$563,400

SANITARY SEWERS

STREET	TOTAL COST	CHARGE TO PROJECT %	CHARGE TO PROJECT Amount
Arlington Street	$ 12,440	100	$ 12,440
Boylston Street	4,850	100	4,850
Knapp Street	7,960	100	7,960
Kneeland Street	28,190	50	14,100
Stuart Street (Providence - Tremont)	46,730	100	46,730
Stuart Street (Tremont - Washington)	26,660	50	13,330
Interceptor Sewer	255,000	100	255,000
TOTAL	$381,830		$354,410
Contingencies, Unit Cost Increase, Engineering - 46%	175,640		162,990
GRAND TOTAL	$557,470		$517,400

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS

Exhibit B-1 -- Surface Drainage -- Breakdown of Costs by Streets

---

BOYLSTON STREET

From Charles St. to Tremont St.

Item	Unit	Quantity	Unit Cost	Total
15" R.C. Pipe in Place	L. Ft.	340	$ 20.00	$ 6,800
Plug and Abandon existing sewer	Ea.	1	160.00	160
18" R.C. Pipe in place	L.Ft.	280	22.00	6,160
Manholes	Ea.	2	2,000.00	4,000
Plug and Abandon existing sewer	Ea.	1	160.00	160
				$17,280
Contingencies, Unit Cost Increase, Engineering			46%	7,949
				$25,229

USE $ 25,300

BOYLSTON STREET

From Tremont St. to Washington St.

Item	Unit	Quantity	Unit Cost	Total
26" R.C. Pipe in place	L.Ft.	510	$ 28.50	$14,535
Manholes	Ea.	3	2,000.00	6,000
				20,535
Contingencies, Unit Cost Increase, Engineering			46%	9,446
				$29,981

USE $ 30,000

ESSEX STREET

From Washington St. to Harrison Ave.

Item	Unit	Quantity	Unit Cost	Total
42" R.C. Pipe in Place	L.Ft.	370	$44.50	$16,465
Manholes	Ea.	2	2,200.00	4,400
42" Siphon	L.Ft.	130	1,000.00	130,000
Contingencies, Unit Cost Increase, Engineering - 46%				$150,865 69,398
				$220,263

USE $220,300

BOSTON PUBLIC LIBRARY

HARRISON AVENUE

From Boylston St. to Stuart St.

Item	Unit	Quantity	Unit Cost	Total
36" R.C. Pipe in place	L.Ft.	400	$ 41.50	$16,600
Manholes	Ea.	3	2,200.00	6,600
48" R.C. Pipe in place	L.Ft.	300	47.50	14,260
Plug and Abandon existing sewer	Ea.	1	160.00	160
				$37,620
Contingencies, Unit Cost Increase, Engineering			46%	17,300
				$54,910

USE $ 55,000

KNEELAND STREET

From Washington St. to Harrison Ave.

Item	Unit	Quantity	Unit Cost	Total
36" R.C. Pipe in place	L.Ft.	460	$ 41.50	$ 19,090
Manholes	Ea.	2	2,200.00	4,400
36" Siphon	L.Ft.	130	1,000.00	130,000
				$153,490
Contingencies, Unit Cost Increase, Engineering 46%				70,605
				$224,095

USE $ 224,100

PROVIDENCE STREET

From Arlington St. to Stuart St.

Item	Unit	Quantity	Unit Cost	Total
12" R.C. Pipe in place	L.Ft.	400	$ 17.70	$ 7,080
Manholes	Ea.	2	2,000.00	4,000
Plug and Abandon existing sewer	Ea.	3	160.00	480
				$11,560
Contingencies, Unit Cost Increase, Engineering 46%				5,318
				$16,878

USE $ 16,900

STUART STREET

From Arlington St. to Tremont St.

Item	Unit	Quantity	Unit Cost	Total
12" R.C. Pipe in place	L.Ft.	250	$ 17.70	$ 4,425
15" R.C. Pipe in place	L.Ft.	520	20.00	10,400
21" R.C. Pipe	L.Ft.	300	24.00	7,200
Manholes	Ea.	3	2,000.00	6,000
Plug and Abandon existing sewer	Ea.	4	160.00	640
				$28,665
Contingencies, Unit Cost Increase, Engineering			46%	13,186
				$ 41,851

USE $ 41,900

STUART STREET

From Tremont St. to Washington St.

Item	Unit	Quantity	Unit Cost	Total
15" R.C. Pipe in place	L.Ft.	270	$ 20.00	$ 5,400
18" R.C. Pipe in place	L.Ft.	220	22.00	4,840
Manholes	Ea.	3	2,000.00	6,000
Plug and Abandon existing sewer	Ea.	1	160.00	160
				$16,400
Contingencies, Unit Cost Increase, Engineering			46%	7,544
				$ 23,944

USE $ 24,000

BOSTON PUBLIC LIBRARY

TREMONT STREET

From Stuart St. to Boylston St.

Item	Unit	Quantity	Unit Cost	Total
15" R.C. Pipe in place	L.Ft.	190	$ 20.00	$3,800
Manholes	Ea.	1	2,000.00	2,000
Plug and Abandon existing sewer	Ea.	2	160.00	320
				$6,120
Contingencies, Unit Cost Increase, Engineering			46%	2,815
				$ 8,935

USE $ 9,000

WASHINGTON STREET

From Stuart St. to Boylston St.

Item	Unit	Quantity	Unit Cost	Total
15" R.C. Pipe in place	L.Ft.	270	$ 20.00	$ 5,400
27" R.C. Pipe in place	L.Ft.	220	32.50	7,150
30" R.C. Pipe in place	L.Ft.	270	35.60	9,612
Manholes	Ea.	3	2,000.00	6,000
Plug and Abandon existing sewer	Ea.	1	160.00	160
				$ 28,322
Contingencies, Unit Cost Increase, Engineering			46%	13,028
				$ 41,350

USE $ 41,400

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS

Exhibit B-2 -- Sanitary Sewers - Breakdown of Costs by Streets

---

ARLINGTON STREET

From Stuart St. to Providence St.

Item	Unit	Quantity	Unit Cost	Total
21" V.C. Pipe in place	L.Ft.	360	$ 29.00	$10,440
Manholes	Ea.	1	2,000.00	2,000
				$12,440
Contingencies, Unit Cost Increase, Engineering - 46%				5,704
				$18,104

USE $ 18,100.

BOYLSTON STREET

From Tremont St. to Washington St.

Item	Unit	Quantity	Unit Cost	Total
12" V.C. Pipe in place	L.Ft.	150	$ 19.00	$2,850
Manholes	Ea.	1	2,000.00	2,000
				$4,850
Contingencies, Unit Cost Increase, Engineering - 46%				2,231
				$7,081

USE $ 7,100.

KNAPP STREET

From Knapp to Beach St.

Item	Unit	Quantity	Unit Cost	Total
12" V.C. Pipe in place	L.Ft.	200	$ 19.00	$3,800
Manholes	Ea.	2	2,000.00	4,000
Plug and Abandon existing sewer	Ea.	1	160.00	160
				$7,960
Contingencies, Unit Cost Increase, Engineering - 46%				3,662
USE $ 11,700.				$11,622

KNEELAND STREET

From Washington St. to Harrison Ave.

Item	Unit	Quantity	Unit Cost	Total
36" V.C. Pipe in place	L.Ft.	380	$ 62.60	$23,788
Manholes	Ea.	2	2,200.00	4,400
				$28,188
Contingencies, Unit Cost Increase, Engineering - 46%				12,966
				$ 41,154
USE $ 41,200.				

BOSTON PUBLIC LIBRARY

STUART STREET

From Providence St. to Tremont St.

Item	Unit	Quantity	Unit Cost	Total
21" V.C. Pipe in place	L.Ft.	1,250	$ 29.00	$36,250
Manholes	Ea.	5	2,000.00	10,000
Plug and Abandon existing 12" sewer	Ea.	3	160.00	480
				$ 46,730
Contingencies, Unit Cost Increase, Engineering - 46%				21,496
				$ 68,226

USE $ 68,300.

STUART STREET

From Tremont St. to Washington St.

Item	Unit	Quantity	Unit Cost	Total
15" V.C. Pipe in place	L.Ft.	1,030	$ 22.00	$22,660
Manholes	Ea.	2	2,000.00	4,000
				$26,660
Contingencies, Unit Cost Increase, Engineering - 46%				12,264
				$38,924

USE $ 39,000. *

* Note: The cost of the 15" Siphon at Washington Street and Stuart Street is included with the cost of the 36" Storm Drain Siphon for Kneeland Street. (See Page 81.)

INTERCEPTOR SEWER

From Providence St. to Boylston St.

Item	Unit	Quantity	Unit Cost	Total
Relocated Interceptor in place	L.Ft.	500	$ 500.00	$250,000
Manholes	Ea.	1	5,000.00	5,000
				$ 255,000
Contingencies, Unit Cost Increase, Engineering - 46%				117,300
				$ 372,300

USE $ 372,000.

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS

Exhibit C-1 -- Surface Drainage - Unit Costs

12" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
12" R.C. Pipe	L.F.	1.00	$ 3.50	$ 3.50
Trench-Excavation & Backfill	C.Y.	2.21	3.40	7.51
Bedding Material	C.Y.	0.11	5.00	0.55
Pavement Removal	S.Y.	0.89	1.70	1.51
Base Course Material	C.Y.	0.28	3.00	0.84
New Pavement	S.Y.	0.89	4.20	3.74
				$17.65

USE $17.70 PER L F

BOSTON PUBLIC LIBRARY

15" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
15" R.C. Pipe	L.F.	1.00	$ 5.00	$ 5.00
Trench-Excavation & Backfill	C.Y.	2.33	3.40	7.92
Bedding Material	C.Y.	0.15	5.00	0.75
Pavement Removal	S.Y.	0.90	1.70	1.53
Base Course Material	C.Y.	0.30	3.00	0.90
New Pavement	S.Y.	0.90	4.20	3.78
				$19.88

USE $20.00 PER LF

18" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
18" R.C. Pipe	L.F.	1.00	$ 6.25	$ 6.25
Trench-Excavation & Backfill	C.Y.	2.44	3.40	8.30
Bedding Material	C.Y.	0.19	5.00	0.95
Pavement Removal	S.Y.	0.95	1.70	1.62
Base Course Material	C.Y.	0.30	3.00	0.90
New Pavement	S.Y.	0.95	4.20	3.99
				$22.01

USE $22.00 PER LF

BOSTON PUBLIC LIBRARY

21" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
21" R.C. Pipe	L.F.	1.00	$ 8.00	$ 8.00
Trench-Excavation & Backfill	C.Y.	2.47	3.40	8.40
Bedding Material	C.Y.	0.23	5.00	1.15
Pavement Removal	S.Y.	1.08	1.70	1.84
Base Course Material	C.Y.	0.36	3.00	1.08
New Pavement	S.Y.	1.08	4.20	4.54
				$24.01

USE $24.00 PER LF

24" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
24" R.C. Pipe	L.F.	1.00	$ 9.00	$ 9.00
Trench-Excavation & Backfill	C.Y.	2.90	3.40	9.86
Bedding Material	C.Y.	0.37	5.00	1.85
Pavement Removal	S.Y.	1.11	1.70	1.89
Base Course Material	C.Y.	0.38	3.00	1.14
New Pavement	S.Y.	1.11	4.20	4.66
				$28.40

USE $28.50 PER LF

27" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
27" R.C. Pipe	L.F.	1.00	$11.00	$11.00
Trench-Excavation & Backfill	C.Y.	3.22	3.40	10.95
Bedding Material	C.Y.	0.44	5.00	2.20
Pavement Removal	S.Y.	1.18	1.70	2.01
Base Course Material	C.Y.	0.41	3.00	1.23
New Pavement	S.Y.	1.18	4.20	4.96
				$32.35

USE $32.50 PER LF

30" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
30" R.C. Pipe	L.F.	1.00	$13.00	$13.00
Trench-Excavation & Backfill	C.Y.	3.33	3.40	11.32
Bedding Material	C.Y.	0.50	5.00	2.50
Pavement Removal	S.Y.	1.28	1.70	2.18
Base Course Material	C.Y.	0.42	3.00	1.26
New Pavement	S.Y.	1.28	4.20	5.38
				$35.64

USE $35.60 PER LF

BOSTON PUBLIC LIBRARY

36" R.C. STORM SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
36" R.C. Pipe	L.F.	1.00	$17.00	$17.00
Trench-Excavation & Backfill	C.Y.	3.55	3.40	12.07
Bedding Material	C.Y.	0.63	5.00	3.15
Pavement Removal	S.Y.	1.33	1.70	2.26
Base Course Material	C.Y.	0.45	3.00	1.35
New Pavement	S.Y.	1.33	4.20	5.59
				$41.42

USE $41.50 PER LF

42" R.C. STORM SEWER

Assume 10'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
42" R.C. Pipe	L.F.	1.00	$21.00	$21.00
Trench-Excavation & Backfill	C.Y.	2.96	3.40	10.06
Bedding Material	C.Y.	0.79	5.00	3.95
Pavement Removal	S.Y.	1.35	1.70	2.30
Base Course Material	C.Y.	0.47	3.00	1.41
New Pavement	S.Y.	1.35	4.20	5.67
				$44.39

USE $44.50 PER LF

48" R.C. STORM SEWER

Assume 8'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
48" R.C. Pipe	L.F.	1.00	$25.00	$25.00
Trench-Excavation & Backfill	C.Y.	2.37	3.40	8.06
Bedding Material	C.Y.	0.96	5.00	4.80
Pavement Removal	S.Y.	1.40	1.70	2.38
Base Course Material	C.Y.	0.47	3.00	1.41
New Pavement	S.Y.	1.40	4.20	5.88
				$47.53

USE $47.50 PER LF

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: SURFACE DRAINAGE AND SANITARY SYSTEMS
Exhibit C-2 -- Sanitary Sewers -- Unit Costs

12" V.C. SANITARY SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
12" V.C. Pipe	L.F.	1.00	$ 4.50	$ 4.50
Trench Excavation and Backfill	C.Y.	2.21	3.40	7.51
Bedding Material	C.Y.	0.11	5.00	.55
Pavement Removal	S.Y.	0.89	1.70	1.51
Base Course Material	C.Y.	0.28	3.00	.84
New Pavement	S.Y.	0.89	4.20	3.74
				$18.65

USE $ 19.00 per LF

15" V.C. SANITARY SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
15" V.C. Pipe	L.F.	1.00	$ 7.00	$ 7.00
Trench Excavation and Backfill	C.Y.	2.33	3.40	7.92
Bedding Material	C.Y.	0.15	5.00	0.75
Pavement Removal	S.Y.	0.90	1.70	1.53
Base Course Material	C.Y.	0.30	3.00	0.90
New Pavement	S.Y.	0.90	4.20	3.78
				$ 21.88

USE $ 22.00 PER LF

21" V.C. SANITARY SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
21" V.C. Pipe	L.F.	1.00	$12.00	$12.00
Trench Excavation and Backfill	C.Y.	2.47	3.40	8.40
Bedding Material	C.Y.	0.23	5.00	1.15
Pavement Removal	S.Y.	1.08	1.70	1.84
Base Course Material	C.Y.	0.36	3.00	1.08
New Pavement	S.Y.	1.08	4.20	4.54
				$29.01

USE $ 29.00 PER LF

36" V.C. SANITARY SEWER

Assume 12'-0" Trench

Item	Unit	Quantity	Unit Cost	Total
36" V.C. Pipe	L.F.	1.00	$ 40.00	$ 40.00
Trench Excavation and Backfill	C.Y.	3.00	3.40	10.20
Bedding Material	C.Y.	0.63	5.00	3.15
Pavement Removal	S.Y.	1.33	1.70	2.26
Base Course Material	C.Y.	0.47	3.00	1.41
New Pavement	S.Y.	1.33	4.20	5.59
				$ 62.61

USE $ 62.60 PER LF

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: POLICE SIGNAL & FIRE ALARM SYSTEMS

Police Signal System

The police signal system for the City of Boston is under the jurisdiction of the Boston Police Department, Signal Division. They rate the system in the renewal area as adequate and in satisfactory condition.

The New England Telephone and Telegraph Company assigns conduits in their duct banks for police signal system cables. Where available, these conduits are utilized in the renewal area. All cable, conduit other than that furnished by the New England Telephone and Telegraph Company, additional manholes, and other items necessary to complete the system are installed and maintained by the B.P.D. Signal Division.

Revisions and expansion of the existing system are proposed in the renewal area to coincide with the proposed street adjustments and land use changes. The proposed system complies with the B.P.D. Signal Division standards and regulations. The

system has an area coverage equal to the existing system. All proposed changes have been reviewed with the B.P.D. Signal Division.

Fire Alarm System

The fire alarm system for the City of Boston is under the jurisdiction of the Boston Fire Department, Fire Alarm Division. They rate the system in the renewal area as adequate and in satisfactory condition.

The system is installed, in most cases, in conduits assigned by the New England Telephone and Telegraph Company. Where available, these conduits are utilized in the renewal area. All cable, conduit and manholes other than those furnished by the New England Telephone and Telegraph Company, alarm boxes, test posts, and other appurtenances are installed and maintained by the Boston Fire Department Alarm Division.

Revisions to and expansion of the existing system will be installed to conform with the proposed street adjustments and the various land use changes. Fire alarm boxes will be relocated due to street widening, and new alarm boxes will be provided in locations where land use changes are proposed to provide better protection.

The proposed system complies with the Boston Fire Department

Fire Alarm Division standards and regulations. The system has an area coverage equal to that of the existing system. All proposed changes have been discussed and reviewed with the Boston Fire Department Fire Alarm Division.

PARK PLAZA URBAN RENEWAL
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: POLICE SIGNAL & FIRE ALARM SYSTEMS
Exhibit A— Total Costs by Streets

STREET	TOTAL COST	CHARGE TO PROJECT %	Amount
Boylston	15,680	100	15,680
New Charles	20,250	100	20,250
Providence	13,890	100	13,890
Providence St. Extension	14,590	100	14,590
Stuart	15,720	50	7,860.
Tremont	10,650	100	10,650
Washington	3,280	100	3,280
TOTAI	$94,060		$86,200
Contingencies, Unit Cost Increase, Engineering - 46%	43,270		39,700
GRAND TOTAL	$137,330		$125,900

PROJECT IMPROVEMENTS REPORT: POLICE SIGNAL AND FIRE ALARM SYSTEMS
Exhibit B — Breakdown of Costs by Streets

BOYLSTON STREET

FROM Arlington St. TO New Charles

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	40	14.75	$ 590
Fire Alarm Conduit & Cable, In place	L.F.	40	14.75	590
Police Signal and Fire Alarm Combined Conduit & Cable, In place	L.F.	490	25.00	12,250
Manhole - In place	Ea.	1	950.00	950
Fire Alarm Box - New	Ea.	1	650.00	650
Police Signal Box - New	Ea.	1	650.00	650
				$15,680
Contingencies, Unit Cost Increase, Engineering - 46%				7,213
				$22,893

USE $22,900

NEW CHARLES STREET

FROM Boylston TO Stuart

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	120	14.75	1,770
Fire Alarm Conduit & Cable, In place	L.F.	70	14.75	1,033
Police Signal and Fire Alarm Combined Conduit & Cable, In place	L.F.	580	25.00	14,500
Manhole - In place	Ea.	2	950.00	1,900
Manhole - Modified	Ea.	2	200.00	400
Fire Alarm Box - New	Ea.	1	650.00	650
				$20,253
Contingencies, Unit Cost Increase, Engineering 46%				9,316
				$29,569

USE $29,600

BOSTON PUBLIC LIBRARY

PROVIDENCE STREET

FROM Arlington TO Providence St. Extension

INTERIOR

Item	Unit	Quantity	Unit Cost	Total
Fire Alarm Conduit & Cable, In place	L.F.	30	$14.75	$ 443
Police Signal and Fire Alarm Combined Conduit & Cable, In place	L.F.	480	25.00	12,000
Manhole - In place	Ea.	1	950.00	950
Manhole - Modified	Ea.	1	200.00	200
Police Signal Box - Remove & Relocate	Ea.	1	300.00	300
				$13,893
Contingencies, Unit Cost Increase, Engineering - 46%				6,391
				$20,284

USE $20,300

PROVIDENCE STREET EXTENSION

FROM Providence TO Stuart

INTERIOR

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	30	14.75	$ 443
Fire Alarm Conduit & Cable, In place	L.F.	30	14.75	443
Police Signal and Fire Alarm Combined Conduit & Cable, In place	L.F.	420	25.00	10,500
Manhole - In place	Ea.	2	950.00	1,900
Fire Alarm Box - New	Ea.	1	650.00	650
Police Signal Box - New	Ea.	1	650.00	650
				$14,586
Contingencies, Unit Cost Increase, Engineering - 46%				6,710
				$21,296

USE $21,300

STUART STREET

FROM Arlington TO Tremont

BOUNDARY

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	230	14.75	$3,393
Fire Alarm Conduit & Cable, In place	L.F.	90	14.75	1,328
Police Signal and Fire Alarm Conduit Combined, Conduit & Cable, In place	L.F.	330	25.00	8,250
Fire Alarm Box - Remove & Relocate	Ea.	1	300.00	300
Fire Alarm Box - New	Ea.	1	650.00	650
Police Signal Box - Remove & Relocate	Ea.	1	300.00	300
Fire Test Pole - Remove & Relocate	Ea.	1	1,500.00	1,500
				$15,721
Contingencies, Unit Cost Increase, Engineering - 46%				7,232
				$22,953

USE $23,000

BOSTON PUBLIC LIBRARY

TREMONT STREET

FROM Boylston TO Stuart

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	40	14.75	$ 590
Fire Alarm Conduit & Cable, In place	L.F.	50	14.75	738
Police Signal and Fire Alarm Combined Conduit & Cable, In place	L.F.	240	25.00	6,000
Manhole - In place	Ea.	1	950.00	950
Manhole - Modified	Ea.	1	200.00	200
Fire Alarm Box - New	Ea.	1	650.00	650
Police Signal Box - New	Ea.	1	650.00	650
Pavement, Remove & Replace	L.F.	330	2.65	875
				$10,653
				4,900
Contingencies, Unit Cost Increase, Engineering - 46%				$15,553

USE $15,600

WASHINGTON STREET

FROM 100' South of Essex TO Stuart

Item	Unit	Quantity	Unit Cost	Total
Police Signal Conduit & Cable, In place	L.F.	40	14.75	590
Fire Alarm Conduit & Cable, In place	L.F.	40	14.75	590
Fire Alarm Box - Remove & Relocate	Ea.	1	300.00	300
Police Signal Box - Remove & Relocate	Ea.	1	300.00	300
Fire Test Pole - Remove & Relocate	Ea.	1	1,500.00	1,500
				$3,280
Contingencies, Unit Cost Increase, Engineering - 46%				1,509
				$4,789

USE $4,800

PROJECT IMPROVEMENTS REPORT: POLICE SIGNAL & FIRE ALARM SYSTEMS
Exhibit C — Unit Costs

POLICE SIGNAL OR FIRE ALARM CONDUIT AND CABLE
Assume 3'-0" Trench

Item	Unit	Quantity Per L.F.	Unit Cost	Total
3" WI Conduit w/Fitting Allowance	L.F.	1.00	6.00	$6.00
#12 BW or Galvanized Pull Wire	L.F.	1.00	0.30	0.30
Cable	L.F.	1.00	4.00	4.00
Trench Excavation & Backfill	C.Y.	0.19	9.50	1.80
Replace Existing Pavement	S.Y.	0.22	12.00	2.64
				$14.74

USE $14.75 Per L.F.

POLICE SIGNAL AND FIRE ALARM COMBINED CONDUIT AND CABLE

Assume 3'-0" Trench

Item	Unit	Quantity Per L.F.	Cost	Total
3" WI Conduit (Police) w/Fitting Allowance	L.F.	1.00	6.00	$ 6.00
3" WI Conduit (Fire Alarm) w/Fitting Allowance	L.F.	1.00	6.00	6.00
#12 BW or Galvanized Pull Wire	L.F.	2.00	0.30	0.60
Cable (Police)	L.F.	1.00	4.00	4.00
Cable (Fire Alarm)	L.F.	1.00	4.00	4.00
Trench Excavation & Backfill	C.Y.	0.19	9.50	1.80
Replace Existing Pavement	S.Y.	0.22	12.00	2.64
				$25.04

USE $25.00 Per L.F.

POLICE SIGNAL CABLE

Item	Unit	Quantity Per L.F.	Cost	Total
Remove Existing Cable & Clean Conduit	L.F.	1.00	0.15	0.15
#12 BW or Galvanized Pull Wire	L.F.	1.00	0.30	0.30
Cable	L.F.	1.00	4.00	4.00
				4.45

USE $4.45 Per L.F.

BOSTON PUBLIC LIBRARY

POLICE SIGNAL AND FIRE ALARM - MISCELLANEOUS ITEMS

Item	Unit	Quantity	Unit Cost	Total
Manhole - In place	Ea.	1	950.00	950
Manhole - Modified	Ea.	1	200.00	200
Fire Alarm Box - New	Ea.	1	650.00	650
Fire Alarm Box - Remove & Relocate	Ea.	1	300.00	300
Police Signal Box - New	Ea.	1	650.00	650
Police Signal Box - Remove & Relocate	Ea.	1	300.00	300
Fire Test Pole - Remove & Reset	Ea.	1	1,500.00	1,500

PAVEMENT REMOVED & REPLACED

Item	Unit	Quantity Per L.F.	Unit Cost	Total
Pavement Removed & Replaced	S.Y.	0.22	12.00	2.64

USE $2.65 Per L.F.

PROJECT IMPROVEMENTS REPORT: TRAFFIC CONTROL SYSTEM

The proposed improvements in the traffic control system comprise two main categories; electric signalization and street pavement markings.

The principal work involves improvements to existing signalization and installation of new signalization of eight intersections representing all intersections of arterial and collector streets in the area. In cases of street widenings at existing signalized intersections, existing fixtures will be used in the relocation of signals wherever feasible.

Pavement markings include lane dividers, stop lines and crosswalk lines. Lane dividers will be painted on all major streets and crosswalks and stop lines at every intersection.

The locations for traffic signalization are based on the following criteria; (1) Intersecting roadways carrying more than one lane of traffic where a large volume is expected; (2) Intersections where the crossing of a heavy movement and a

light movement would create problems or would conflict and interrupt major flow; (3) Intersections where major or minor left-turn movement will occur; (4) Intersections where it is likely that vehicular and pedestrian movement will conflict; (5) Intersections where it appears that traffic conflict will exist in large numbers on the basis of the overall street pattern.

The standards used for the traffic control system have been based on the "Manual on Uniform Traffic Control Devices for Streets and Highways", published by the United States Department of Commerce, Bureau of Public Roads. Where warranted, standard vehicular signals will be supplemented by pedestrian signals at each end of controlled crosswalks.

The aforementioned manual itemizes several warrants for determining which intersections are to be signalized: (1) Vehicular volume; (2) Interruption of continuous flow; (3) Pedestrian volume; (4) Progressive movement; (5) Accident experience; (6) Any combination of the above.

PARK PLAZA URBAN RENEWAL PROJECT
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: TRAFFIC CONTROL SYSTEM
Exhibit A — Total Costs by Streets

	TOTAL COST	CHARGE TO PROJECT %	AMOUNT
1. Arlington St. & Boylston Street	2,640	100	2,640
2. Arlington St., Providence Street & St. James St.	9,080	100	9,080
3. Arlington St., Columbus Avenue & Stuart Street	10,320	50	5,160
4. Boylston St. & New Charles St.	13,100	100	13,100
5. Boylston St. & Tremont St.	3,660	100	3,660
6. Stuart St. & New Charles	11,040	50	5,520
7. Stuart St. & Tremont St.	5,380	50	2,690
8. Stuart St., Washington St. & Kneeland Street	6,580	50	3,290
9. Pavement Markings	12,000	100	12,000
TOTAL	$ 73,800		$ 57,140
Contingencies, Unit Cost Increase, Engineering - 46%	33,950		26,260
GRAND TOTAL	$107,750		$83,400

PROJECT IMPROVEMENTS REPORT: TRAFFIC CONTROL SYSTEM
Exhibit B — Breakdown of Costs by Streets

1. ARLINGTON STREET & BOYLSTON ST.

Item	Unit	Quantity	Unit Cost	Total
Controller	Ea.	1	2,200.00	2,200.00
Installation	L.S.	-	-	440.00
				$2,640.00
Contingencies, Unit Cost Increase, Engineering - 46%				1,214.00
				$3,854.00

USE $3,900.00

BOSTON PUBLIC LIBRARY

2. ARLINGTON STREET, ST. JAMES AVENUE & PROVIDENCE STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	5	130.00	650.00
Pedestrian Signal Head	Ea.	8	120.00	960.00
Traffic Signal Head	Ea.	4	100.00	400.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit & Excavation	L.F.	310	10.00	3,100.00
Cable	L.F.	370	0.80	296.00
Installation	L.S.	-	-	1,473.00
				$9,079.00
Contingencies, Unit Cost Increase, Engineering - 46%				4,176.00
				$13,255.00

USE $13,300.00

3. ARLINGTON ST., COLUMBUS AVENUE & STUART STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	10	130.00	1300.00
Traffic Signal Head	Ea.	9	100.00	900.00
Pedestrian Signal Head	Ea.	10	120.00	1200.00
Controller	Ea.	1	2,200.00	2200.00
Conduit & Excavation	L.F.	300	10.00	3000.00
Cable	L.F.	400	0.80	320.00
Installation	L.S.	-	-	1400.00
				10,320.00
Contingencies, Unit Cost Increase, Engineering - 46%				4,747.00
				$15,067.00

USE $15,100.

4. NEW CHARLES STREET & BOYLSTON STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	9	130.00	1,170.00
Traffic Signal Head	Ea.	7	100.00	700.00
Pedestrian Signal Head	Ea.	12	120.00	1,440.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit and Excavation	L.F.	500	10.00	5,000.00
Cable	L.F.	590	0.80	472.00
Installation	L.S.	-	-	2,120.00
				$13,102.00
Contingencies, Unit Cost Increase, Engineering - 46%				6,027.00
				$19,129.00

USE $19,200

BOSTON PUBLIC LIBRARY

5. BOYLSTON STREET & TREMONT STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	1	130.00	130.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit & Excavation	L.F.	60	10.00	600.00
Cable	L.F.	150	0.80	120.00
Installation	L.S.	-	-	610.00
				$3,660.00
Contingencies, Unit Cost Increase, Engineering - 46%				1,684.00
				$5,344.00

USE $5,400

6. STUART STREET & NEW CHARLES STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	6	130.00	780.00
Traffic Signal Head	Ea.	8	100.00	800.00
Pedestrian Signal Head	Ea.	16	120.00	1,920.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit & Excavation	L.F.	360	10.00	3,600.00
Cable	L.F.	550	0.80	440.00
Installation	L.S.	-	-	1,300.00
				$11,040.00
Contingencies, Unit Cost Increase, Engineering - 46%				5,078.00
				$16,118.00

USE $16,200

7. STUART STREET & TREMONT STREET

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	6	130.00	780.00
Traffic Signal Head	Ea.	4	100.00	400.00
Pedestrian Signal Head	Ea.	8	120.00	960.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit & Excavation	L.F.	20	10.00	200.00
Cable	L.F.	230	0.80	184.00
Installation	L.S.	-	-	650.00
				5,374.00
Contingencies, Unit Cost Increase, Engineering - 46%				2,472.00
				$ 7,846.00

USE $7,900.

BOSTON PUBLIC LIBRARY

8. STUART STREET & WASHINGTON STREET & KNEELAND ST.

Item	Unit	Quantity	Unit Cost	Total
Pedestal w/Base & Foundation	Ea.	6	130.00	780.00
Traffic Signal Head	Ea.	4	100.00	400.00
Pedestrian Signal Head	Ea.	8	120.00	960.00
Controller	Ea.	1	2,200.00	2,200.00
Conduit & Excavation	L.F.	110	10.00	1,100.00
Cable	L.F.	300	0.80	240.00
Installation	L.S.	-	-	900.00
				$6,580.00
Contingencies, Unit Cost Increase, Engineering - 46%				3,027.00
				$9,607.00

USE $9,600.

9. PAVEMENT MARKINGS

10,000 LF of Lane Lines and Center Lines @ 0.50/LF	5,000.00
5,000 LF of Cross Walk and Stop Lines @ 1.40/LF	7,000.00
	$12,000.00

USE $12,000

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET, TRAFFIC, & DIRECTIONAL SIGNS

The standards established by the Traffic and Parking Department, City of Boston, were used in estimating the street, traffic, and directional signs for the Park Plaza Project. These improvements consist of street name signs, parking signs, stop signs, and directional control signs. Existing signs will be used wherever possible.

The street name signs will be designed or specified by the Traffic and Parking Department or their design consultant to conform with the overall architectural planning for the Park Plaza Project.

BOSTON PUBLIC LIBRARY

PARK PLAZA URBAN RENEWAL
BOSTON REDEVELOPMENT AUTHORITY

FINAL PROJECT REPORT
SUPPORTING DOCUMENTATION

PROJECT IMPROVEMENTS REPORT: STREET, TRAFFIC, AND DIRECTIONAL SIGNS
Exhibit A — Total Costs

	TOTAL COST	CHARGE TO PROJECT %	Amount
Street, Traffic, & Directional Signs	18,000.00	100	18,000.00
TOTAL	$18,000.00		$18,000.00
Contingencies, Unit Cost Increase, Engineering - 46%	8,300.00		8,300.00
GRAND TOTAL	$26,300.00		$26,300.00